

**ADOT Project Updates - May, 2019**

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - ADOT</b>																		
1	I10 Ruthrauff TI	H8480	Leon	Yes		Oct-14	Mar-19	May-19				Widening	WSP	Stage 4	Jun-18	Stage 5	Feb-19	Utility Clearance Provided. Project being prepared for Advertisement.
2	I10 Houghton TI	H8887	Boland	Yes		Oct-18	Aug-19					Widening	Stanley	Stage 2	Oct-18	Stage 3	Mar-19	Monthly Utility Meeting 4th Tuesday at 11am
3	SR77 River Road to Calle Concordia	H8919	Brown	Yes		Nov-17	Jun-19					Surface Maint	ADOT	Stage 2	Jun-18	Stage 3	Jan-19	Pavement Preservation, Sidewalk and Drainage
4	I-10 Vail Rd TI and Mt View TI	F0033	Acuna	Yes				Dec-18				Other	TY Lin	Stage 4	Oct-18	Stage 5	Oct-18	Bridge Deck Rehab
5	I-19 Duval to Pima Mine Rd	F0174	O'Reilly	Yes				Oct-19				Surface Maint	ADOT			Stage 1	Mar-19	Pavement Preservation
6	I-19 El Toro Bridge	F0004	Mirza	Yes				Jul-19				Other	Kimley-Horn	Stage 4	Apr-18	Stage 5	May-19	Bridge Deck Rehab - Widen
7	I-19 Helmut Peak Rd	F0138	O'Reilly	Yes				Jul-19				Other	ADOT			Stage 3	Feb-19	Bridge Deck Rehab
8	SR 86 MP 88.25-Quijotoa	F0159	Davidson	Yes				Mar-19				Safety Improv	ADOT	Stage 3	Aug-18	Stage 4	Nov-18	Guardrail replacement
9	SR 86 Fresnal to MP 123.9	H8469	Kandel	Yes				Nov-18				Widening	EPS Group	Stage 4	Aug-15	Stage 5	Oct-18	Widen shoulders, extend culverts
<b>PROJECTS IN CONSTRUCTION - ADOT</b>																		
10	I19 Ajo Way TI (JCT SR86) Phase 2	F0132/H6806	Leon	Yes		Apr-14	Feb-18	Feb-18	May-18			Widening	FNF					
11	I10 Ina Road TI	H8479	Leon	Yes		Oct-12	Nov-16	Nov-16	Dec-16			Widening	Sundt/Kiewit					Ina Road and Ramps Open

**Town of Marana Project Updates - May, 2019**

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - Marana</b>																		
1	Adonis Road Extension	ST059	Keith Brann	No	0%							New Road	TBD					New roadway by developer. Schedule in development. Driven by ROW acq.
2	Adonis Subdivision, Drainage Improvements	ST062	Kurt Schmidt	No	0%	Q1 2019	Q3 2019	Q4 2019	Q4 2019	Q3 2020	Q3 2020	Other	Perry	NA	NA	50%	May 2019	Roadway improvement in residential subdivision.
3	Avra Valley Rd Pavement Reconstruct	ST061	Kurt Schmidt	No	0%	Q1 2019	Q4 2019	Q4 2019	Q1 2020	Q2 2020	Q4 2019	Surface Maint	SCE	NA	NA	50%	May 2019	Pavement maintenance/minimal reconstruct.
4	CMO De Oeste Rd Restoration	ST066	Tom Houle	No	25%	Oct-18	Jun-19	Aug-19	Nov-19	Jul-20	Sep-19	Widening	Psomas	50%	Mar-19	90%	July 2019	Full reconstruct.
5	Lon Adams Rd, Reconstruction	ST068	Mac Murray	No	0%	Jan-19	Jan-20	Feb-20	Mar-20	Sep-20	Feb-20	Widening	TBD	NA	NA	30%	Jun-19	Full reconstruct. Design starts in early 2020.
6	Thornydale Rd North, Widening	ST071	Tom Houle	No	25%	Oct-18	Dec-19	TBD (Not Funded)				Widening	Psomas	NA	NA	50%	Aug 2019	Full reconstruct.
7	USMC Nighthawk-72 Memorial Park	PK027	Tom Houle	No	0%	Oct-18	Jan-19	NA	NA	Mar-20	NA	Other	Westland	NA	NA	NA	NA	Park memorial. Admin/design by private entity. At Marana Airport.
8	Silverbell Rd Sidewalk, TP to Coach	ST069	Kurt Schmidt	No	75%	Sep-18	Dec-18	Apr-19	Jun-19	Jun-19	TBD	Bike / Ped	EPS	100%	Feb-19	NA	NA	Addition of sidewalk. Hydrant conflicts being investigated.
9	CAP Trailhead	PK011	Kurt Schmidt	No	NA	Aug-18	Mar-19	NA	May-19	May-19	NA	Bike / Ped	Kappcon	NA	NA	NA	NA	Road/parking lot improvements to trailhead. Collaborative effort with CAP/PC.
<b>PROJECTS IN CONSTRUCTION - Marana</b>																		
10	Aerie Drive Pavement Restoration	ST056	Mac Murray	No	15%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving					Pavement preservation.
11	Coachline Blvd, Reconstruction	ST057	Tom Houle	No	15%	Oct-16	Sep-18	Sep-18	Oct-18	Apr-19		Surface Maint	Sunland Asphalt					Pavement maintenance.
12	Ina Rd Pavement Reconstruction	ST058	Mac Murray	No	50%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving					Lighting, landscape, & pavement preservation.
13	El Rio Riparian Restoration Ph1A	PK026	Kurt Schmidt	No	100%	Jun-17	Apr-19	Mar-19	Apr-19	Aug 2019		Other	TBD					Phase 1 of multi-phase job.

Metro Water District Project Updates - March/May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - Metro Water</b>																			
1	Northwest Recharge, Recovery & Delivery System (Partner Components)	15661	LEWIS/BOWEN	No	1%	Apr-18	Sep-21	Mar-20	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages DES & CON varying start/end dates. Total project complete Dec 2022.	
2	NWRRDS - Metro Recovery System (Booster Facility, Recovery Pipeline and Program Support)	15661	LEWIS/BOWEN	No	0%	Mar-19	Sep-22	TBD	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages DES & CON varying start/end dates. Total project complete Dec 2022.	
3	2nd Herb Johnson Reservoir	15639	LEWIS	No	0%	Jul-22	Jun-23	Jul-23	Oct-23	Sep-24		Other	TBD					Preliminary Cost Opinion complete. Land acquisition investigation started.	
4	ADOT Oracle Road Pavement/Drainage Upgrades (Waterline Relocations)	15636	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-21		Other	TBD					Anticipated schedule.	
5	AVRP Recharge Improvements	15638	WILSON, W. / DINKEL	No	30%	Mar-19	Jun-19	Jul-19	Oct-19	Jun-20		Other	TBD					All work on State Land. Design start date reflects final design.	
6	E&T 22 Well Replacement	15542	TBD	No	0%	Jul-19	Jun-21	TBD	Jul-19	Jun-21		Other	TBD						
7	Diablo Village Service Line Replacement	15642	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Phased construction.	
8	Pantano Road Transmission Main	15637	PFEFFER	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Design start date reflects revised design. Phased construction.	
9	Air Vacuum Release Valve Installation on Existing Camino Del Fierro 24"	15640	PFEFFER	No	0%	Jul-19		TBD		Jun-20		Other	TBD					Short duration project; design and construction within FY20.	
10	New Linda Vista Well Deepening		SHEPARD	No	0%	Jul-21	Jun-22	TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.	
11	Alcott Well Replacement		TBD	No	0%	Jul-22	Jun-24	TBD	Jul-23	Jun-25		Other	TBD					Phased construction.	
12	Creeger Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-26		Other	TBD					Phased construction.	
13	1010 to 1070 W. Orange Grove Road Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD						
14	Skyline Ranchos Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD						
15	Orange Grove Road at Oracle Road, 12" Jack and Bore		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-24		Other	TBD						
16	Plaza Del Oro to Oracle Plaza Mainline Replacement		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-25		Other	TBD					Phased construction.	
17	8" "B" Zone Connection in National Drive		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.	
18	Oracle Road, Giaconda Way to Chula Vista Road, 12" Connection		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.	
19	Bell "C" to "B" Zone Interconnect (PRV)		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.	
20	Material Storage - Oracle Jaynes		TBD	No	0%	Jul-23		TBD		Jun-24		Other	TBD					Short duration project; design and construction within FY24.	
<b>PROJECTS IN CONSTRUCTION - Metro Water</b>																			
21	Hub Storage Site Expansion New Storage Tank Phase II	15532	LEWIS	No	58%	Mar-18	Aug-18	Aug-18	Oct-18	May-19		Other	Granite						
22	RTA La Cholla Boulevard: Overton Rd to Lambert Ln Waterline Relocations	15632	PFEFFER	No	100% const 0% rem/adj			May-18	Jul-18	Mar-20		Other	Innova / Hunter					Waterline relocation complete 3/4/19 by Innova. Remaining work includes removals/adjustments by Hunter (TOV) anticipated to be complete by 3/31/20.	
23	RTA Valencia Road Valve and Meter Adjustments	15633	PFEFFER	No	100% const 0% rem/adj			Nov-17	Jan-18	Sep-19		Other	KE&G / Ashton					Waterline relocation complete 4/25/18 by KE&G. Remaining work includes removals/adjustments by Ashton (PC) anticipated to be complete by 9/30/2019.	
24	RTA Ina Rd Valve and Meter Adjustments	15635	DINKEL	No	0%				Jul-18	Jun-19		Other	Falcone Bros WestLand / Innova (pend)					Removals/adjustments by Falcone Bros (PC) anticipated to be complete by 6/30/2019.	
25	Old Nogales Highway Mainline Replacement	15539	WILSON, M.	No	0%	Mar-18	Jun-18	Nov-18	Pending	Nov-19		Other						Construction NTP PENDING.	
26	Large Meter Vault Replacement (13 Total)	15641	SHEPARD	No	0%			TBD	Jul-19	Jun-22		Other	TBD					Utility improvement. Phased CON; various locations in Metro Main.	
27	Southwest Telemetry (remaining 3 sites: E&T22, E&T23 & Lazy B)	15643	SHEPARD	No	0%			TBD	Jul-19	Jun-20		Other	TBD					Utility improvement.	
28	La Canada CDO Bridge Pipe Joint Replacement	15541	SHEPARD	No	0%			TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.	
29	Jessy Lane Waterline Repair		TBD	No	0%			TBD	Jul-23	Jun-24		Other	TBD						
30	Removal of Obsolete District Facilities	15543	VARIES	No				TBD	Jul-19	Jun-24		Other	TBD					Annual program; various sites throughout all Metro service areas.	

Town of Oro Valley Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - Oro Valley</b>																		
1	La Canada / Moore Road Roundabout		Rodriguez	No	5%	Jan-19	Jun-19					Intersect / Signal	PSOMAS					PSOMAS has begun design
<b>PROJECTS IN CONSTRUCTION - Oro Valley</b>																		
2	Regional Local Road Repair		Rodriguez	No	30%					May-19		Surface Maint	SAP					Project is under construction (suspension of work until temperatures are back in range )
3	2018-2019 TOV Surface Treatments, Phase II.	30 18/19 02	Rodriguez	No			Feb-19			Apr-19	Jun-19	Surface Maint	In-House					(Moore Road, Monterra Vista) Design Phase will be completed by February 2019 construction should start in April 2019 finish June 2019
4	Palisades Multi-Use Path	30 17/18 12	Rodriguez	No								Bike / Ped	AECOM Regional Pavement Maintenance of Arizona					Plans have been completed
5	2018-2019 TOV Surface Treatments, Phase I.	30 18/19 01	Rodriguez	No	30%					Oct-18	May-19	Surface Maint						Project is under construction (suspension of work until temperatures are back in range )

PAG / RTA Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>ALL PROJECTS - PAG / RTA</b>																		
1	RTA Bus Pullout Package 14	TIP ID 79.09	Holder		100% CON	Dec-10	Jul-15	Jan-18	Mar-18	Mar-19		Other	KAZ					Construction activities have been completed
2	RTA Bus Pullout Package 16	TIP ID 51.14	Holder		10% CON	Feb-15	Dec-18	Dec-18	Mar-19			Other	SAP	100%	Dec-18			3 TEP poles are in conflict at different locations. We are coordinating with TEP to relocate as far in advance of construction activities at each stop as possible. Also working with SWG to relocate their facilities as quickly as possible. R/W Acquisition for Glenn NB remains. Stops to be constructed at: Stone Ave / Prince Rd. NB and SB Stone Ave / Yavapai Rd. NB Stone Ave / Ft Lowell Rd. SB Stone Ave / Glenn St. NB and SB R/W Acquisition to be starting with available funding.
3	RTA Bus Pullout Package 17	TIP ID 51.14	Holder		100% DES	Apr-15	Jul-19	Sep-19				Other	PSOMAS	99%	Dec-18			Prince Rd / Romero Rd. EB Prince Rd / Flowing Wells EB Prince Rd / Oracle Rd. WB Prince Rd / First Ave WB and EB Prince Rd / Campbell Ave WB (EB Complete)
4	RTA Bus Pullout Package 18	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-20				Other	Stantec	55%	Jul-15			R/W Acquisition on hold pending funding. Speedway Blvd / Stone Ave WB Speedway Blvd / Warren Ave WB Speedway Blvd / Country Club NB Speedway Blvd / Dodge Blvd WB and EB
5	RTA Bus Pullout Package 19	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-21				Other	KHA	95%	Apr-16			R/W Acquisition on hold pending funding. Speedway Blvd / Columbus Blvd WB and EB Speedway Blvd / Swan Rd NB Speedway Blvd / Rosemont Blvd WB and EB Speedway Blvd / Craycroft Rd WB and EB

PCDOT Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - PCDOT</b>																		
1	Sign Panel Replacement	4TRSPR	Roggenthen/Rust	CON	95%	May-17	Apr-19	May-19	Jul-19	Apr-20	N/A	Safety Improvements	Greenlight	N/A	N/A	Final PS&E	Jan-19	Sign plans being reviewed for accuracy in naming by PCDOT sign shop.
2	Ajo Airport Security Fence	4AJOAP	Rust	DES/CON	50%	Dec-18	Apr-19	May-19	Sep-19	Dec-19	N/A	Safety Improvements	Kimley-Horn	50% Submittals	Apr-19	Final PS&E	Apr-19	County fronts and is reimbursed all costs up to Construction.
3	Pima County School Safety Project: White - Pister	4SSWPI	Rust	DES/CON	95%	Apr-17	May-19	Jul-19	Oct-19	Jul-20	N/A	Safety Improvements	Kimley-Horn	NEPA	Nov-18	Final PS&E	Apr-19	CE Received Finalizing Final PS&E.
4	Tanque Verde/TV Loop	4TVTVL	Roberts/Bennett	CON	100%	Dec-16	Apr-19	Aug-19	Oct-19	May-20	Jun-19	Traffic/Signal	EPS	Initial PS&E	Sep-18	Final PS&E	Apr-19	Initial PS&E OTS completed. Moving forward with Final PS&E.
5	Wilmot: Valencia to DMAFB Entrance	4WVDME	Rust	No	30%	Jul-18	Jul-19	Aug-19	Nov-19	Jun-20	TBD	Reconstruct	SCE	Initial PS&E	Mar-19	Final PS&E	Jun-19	Intersection Traffic Memo complete. Additional scope approved at Dec Gate Meeting to modify Wilmot/Valencia intersection.
6	Speedway: Painted Hills to Camino de Oeste Shoulders	4HSBSP	Roberts/Bennett	DES/CON	99%	Apr-16	Apr-19	Sep-19	Nov-19	Dec-19	Apr-19	Safety Improvements	WSP	Final PS&E	Feb-19	N/A	N/A	RW & Utility Relocation Efforts moving forward. Roadway RW is of concern
7	Kolb Rd: Sabino to Sunrise - 3 LANE SECTION	4KSCSD	Bennett	CON	100%	Apr-16	Mar-19	May-20	Jul-20	Oct-21	May-20	Widening	PSOMAS	Final PS&E	Sep-18	N/A	N/A	Finalizing R/W. SW Gas beginning relocation efforts CL & TEP relocation to occur over next 12 months.
8	Skyline/Sunrise TE Project	4SUNTE	Roberts/Rust	CON	5%	Apr-19	May-20	May-20	Jul-20	Aug-21	N/A	Safety Improvements	TBD	TBD	TBD	TBD	TBD	ADOT has approved request for Design Phase. Scope of Work/Consultant Selection in process.
9	Pavement Preservation FY20	4PPP20	Lane/Rust	No	0%	Feb-19	Jun-19	TBD	TBD	TBD	N/A	Pavement Preservation	N/A	TBD	TBD	TBD	TBD	Project being established - To be updated in future
10	Wilmot & Sahuarita at Grade Signals	4SWINT	Rust	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	Safety Improvements	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
11	Houghton Road Widening	4SHRWD	Rust	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	Reconstruct	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
12	Sunset Connection - River Road	4SRRIV	Bennett	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	New Roadway	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
<b>OTHERS</b>																		
13	Valencia Extension - Rocking K Development	4VHOST	Bennett	No	100%	N/A	May-18	Jun-18	Jun-19	TBD	N/A	New Roadway	PSOMAS	Final PS&E	Jun-18	N/A	N/A	County to assume ownership of road once constructed. Approved Development Agreement - Awaiting Bid Results and Award
14	Broadway Blvd: Euclid to Country Club	4BBECC	COT	DES/CON	90%	Jun-12	Dec-18	TBD	TBD	TBD	N/A	Reconstruct	HDR	N/A	N/A	N/A	N/A	Project Managed by City of Tucson. Web site indicates construction in 2019.
15	I-10 and Ruthrauff	N/A	ADOT	DES/CON	N/A	N/A	N/A	Spring 2019	Summer 2019	Summer 2021	N/A	Reconstruct	WSP K-H Traffic	N/A	N/A	N/A	N/A	ADOT webpage indicates going to construction Summer of 2019
<b>PROJECTS IN CONSTRUCTION - PCDOT</b>																		
16	Benson Hwy at Drexel Rd Intersection Imprvmts	4DRXXL	Roberts	DES/CON	99%	Mar-16	Jun-18	Jun-18	Oct-18	Apr-19	Sep-18	Traffic/Signal	Stantec/Whelcon	Final PS&E	Feb-18	N/A	N/A	Intersection Complete - Finishing installation of poles/conduit
17	Houghton Road CityCounty Shoulders	4HRCCS	Rust	No	0%	Jul-18	Oct-18	Apr-19	May-19	Sep-19	N/A	Widening	In House	N/A	N/A	N/A	N/A	Two phases - Shoulders/chip Seal
18	Aerospace Parkway Extension (NEW)	4AER02	Cole	No	95%	Phase 1: Feb-17 Phase 2: May-17	Phase 1: Jul-17 Phase 2: May-18	CMAR under contract	Phase 1: Aug-17 Phase 2: May-18	Final: Apr 2019	Complete	New Roadway	AECOM / Kittelson / Borderland	Jan-18	May-18	N/A	N/A	All GMP's awarded, GMP#4 - mostly completed including Nogales intersection and work at UPRR. GMP#5 earthwork nearly completed, box culvert underway, artwork footers in. Work still expected to complete April.
19	Bopp Road - Sarasota Blvd at Kinney Road	4KINBO	Roggenthen/Rust	CON	0%	Dec-16	Sep-18	Jun-19	Sep-19	Jun-20	Aug-19	New Roadway	AECOM/TBD	Final PS&E	Aug-18	N/A	N/A	All approvals have been received. Century Link late in relocations - causing delay in bid till summer 2019
20	King Canyon Trailhead Improvements	4KCTHP	Wilson	No	0%	N/A	N/A	N/A	N/A	Dec-19	TBD	New Roadway	CFLHD	Scoping Report	Apr-17	Initial Design	TBD	Pass through only - Fed design and construction. Project will improve King Canyon TH parking lot and access to Kinney Rd. Central Federal Lands Highway Division (CFLHD) will be hiring a consultant to design the project in FY 18. PCDOT and NRPR to provide guidance and input during design. Locate UG power to Desert Museum (conflicts TBD). Modification #1 from FHWA extending the schedule one calendar year from 12/19 to 12/20.
21	Regional Local Road Repair Program	4PPLOC	Lane	No	98%	N/A	N/A	N/A	N/A	Jun-19	N/A	Pavement Preservation	N/A	N/A	N/A	N/A	N/A	Majority of projects complete. More details also available at www.Pima.gov

22	Ina Rd: Shannon to La Cholla Sidewalks	4INASW	Bahe/DOT Con	CON	95%	Oct-14	Jun-18	Jun-18	Sep-18	May-19	N/A	Sidewalk/Ped	AECOM/ Falcone	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bid Open/Awarded In process of scheduling PreCon
23	Curtis-HWY Drive Safety Shoulders	4CHDCR	Bahe/DOT Con	CON	95%	Aug-16	Jun-18	Jun-18	Dec-18	May-19	N/A	Safety Improvements	Kimley-Horn/ SAP	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bid Open/Awarded- NTP 11/20/18
24	Valencia Far West: Ajo to Wade	4RTVWE	Bennett	No	20%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20	Jun-18	Widening	KHA/Ashton	Final PS&E	Oct-17	N/A	N/A	Work continues on site.
25	El Paso SW Greenway	4REPSW	Bahe	No	90%	Mar-16	Jul-17	JOC	Feb-19	Jun-19	N/A	New Ped/Bike Facilities	Kimley-Horn/ Durazo	Final PS&E	Jun-18	N/A	N/A	This project has been broken out into 3 phases. Phase 1 complete. Phase 3: 11th to 10th, construction underway to complete May 2019. Kinder Morgan requires stand by during portions of work. Phase 3 work delayed waiting for Kinder Morgan oversight agreement, currently in place, work to start.
<b>OTHERS</b>																		
26	La Cholla: Overton to Tangerine	4LCBOT	Skinner / OV	No	5%	N/A	N/A	N/A	Jan-19	Dec-19	N/A	Widening	AECOM/ Hunter	Stage V	Jul-16	N/A	N/A	Hunter Awarded Contract. Starting Construction Early 2019. Pass through only.

**Pima County RFCD Project Updates - May, 2019**

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer/ Contractor	Last Submittal Pkg		Next Submittal Package		Notes/Comments/Updates/Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RFCD</b>																		
1	Santa Cruz River Sediment Management - 29th Street to Grant Road	5SCRMP	Colby Fryer	No	90%	Apr-16	Jan-17	Jan-19	Feb-19	Jun-19	N/A	Channel Maintenance	In-House	N/A	N/A	N/A	N/A	County desires to restore lost channel capacity due to long term aggradation in the Santa Cruz River. Coordination with the City of Tucson and Rio Nuevo ongoing
2	El Rio Golf Course and Wash Improvements	5ERGLF	John Spiker	No	75%	Jan-18	Apr-19	Apr-19	May-19	Oct-19	N/A	Drainage Improvements	Kimley Horn	100% PS&E	May-19			County and City are developing a plan for basins to be installed on the El Rio Wash at the El Rio Golf Course. Watershed study is complete and public meeting is scheduled for May 2019
3	Canada Del Oro Wash North Bank - I-10 to Thornydale Road	5CDONB	Janice Hughes	No	95%			May-19	Aug-19	Nov-20	Aug-19	Bank Protection	Cypress Civil	100% PS&E	Jul-18			Development Agreement with property developer. Working with UPRR and ADOT to finalize ROW use permits
4	Arroyo Chico Detention Basin USACOE - Inc. 3	4F2205	Janice Hughes	Yes	60%	Sep-18	May-19	Jun-19	Sep-19	Sep-19	TBD	Drainage Improvements	Tetra Tech			30% re-design	N/A	ACOE contract, under redesign to address geotechnical issues, new design to be soldier pile/soil nail construction
5	Airport Wash/ El Vado Wash Drainage Improvements	5ELVDO	Janice Hughes	No	40%	Oct-18	Dec-19	Apr-20	Jul-20	Jun-21	Jul-20	Drainage Improvements	CMG Drainage	30% PS&E	N/A			FEMA has approved the LOMR and we are working toward design of detention basin and culverts
6	El Rio Preserve Bank Protection	5LKMNA	Deirdre Brosnihan	No	30%	Oct-18	May-20	May-20	Jul-20	Aug-21	N/A	Bank Protection	Psomas	N/A	N/A	30% Plans	N/A	Bank protection design underway in coordination with Town of Marana restoration plan
7	Santa Cruz River Park East Bank - Irvington to Drexel	5SCRIR	Deirdre Brosnihan	No	30%	Oct-18	Oct-19	Jun-20	Sep-20	Sep-21	N/A	River Park Improvements	Kimley-Horn	N/A	N/A	30% Plans	May-19	IGA with City of Tucson complete and design is underway
8	Ruthrauff, Gardner Lane/UPRR Culvert	5UPRR	Janice Hughes	No	35%	Dec-16	Jun-20	Aug-20	Sep-20	Jul-21	Aug-20	Drainage Improvements	Kimley Horn	15% Plans	Sep-18	30% Plans	May-19	2 culverts under UPRR with associated 3155 LF collector channels to provide design flow to SCR via ROMP channel. Held up by UPRR permitting
9	Tucson Diversion Channel Levee - Swan to Craycroft	5TDCSW	Deirdre Brosnihan	No	25%	Oct-18	Jun-19	N/A	N/A	N/A	N/A	Levee Improvements	Tetra Tech	H&H Study	N/A			Remodeling to determine updated hydrology and hydraulics per ACOE standards. If breaches still pose an issue, then the project will proceed into design and construction.
<b>PROJECTS IN CONSTRUCTION - PCRFC</b>																		
10	El Corazon Bank Protection	5CORZN	John Spiker	No	25%	Oct-15	Feb-17	Aug-18	Oct-18	Jun-19		Bank Protection	Ashton					Under Construction
11	Kino Sports Complex South	KSCSSC	John Spiker	No	40%	Aug-16	Jun-18	Jun-18	Sep-18	Dec-19		Sports Complex	Haydon Building					GMP 3 approved in April 2019. Under construction
12	Green Valley Drainageway 6 Repairs	5GVDW6	Deirdre Brosnihan	No	35%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20		Drainage Improvements	CMG Drainage					Culverts, aprons, erosion protection, and channel maintenance improvements



**Pima County RWRD Project Updates - May, 2019**

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RWRD</b>																		
1	Fairgrounds WRF - Force Main Connection	3FGS17	Jason Bahe	No	95%	Aug-18	Jun-18	NA	Jul-19	Oct-20	NA	Other	Dibble Borderland	DES 95%	Apr-19	100%	May-19	Sewer Augmentation from Pima County Fairgrounds to existing conveyance system at Rita Rd/I-10.
2	Raytheon Augmentation	3RAYAG	David Badger	No	0%	Jun-19	Sep-19	NA	Sep-19	Feb-20	NA	Other	Westland / JOC	NA	NA	60%	Aug-19	2,500 feet of gravity sewer from MH 8044-19A along Aero Park Blvd to the intersection of Nogales Highway and Aero Park Blvd
3	Prince Road Sewer Replacement @ Oracle Road	3OPR19	Dave Kay	No	15%	Apr-19	Sep-19	Jul-19	Oct-19	Jul-20	NA	Other	EEC / TBD	NA	NA	30%	May-19	Alignment study complete
4	Aerospace Corridor Augmentation - Segment 2	3ASC15	Dave Kay	No	87%	Jun-16	Jun-19	NA	Jul-20	Mar-22	NA	Other	Westland Borderland	87%	Nov-18	95%	Apr-19	Sewer Augmentation from 36st to Aerospace, Design delay due to UPRR Working on procurement package. Scope changed to include a second new FM
5	Continental Ranch Pumpstation - Additional Force Main	3CFS15	Dave Kay	No	10%	Jun-19	Mar-20	Apr-19	Jul-20	Jul-21	NA	Other	TBD	NA	NA	30%	TBD	
6	Speedway Area Capacity Augmentation - Mabel	3SAC15	Shawn Tilson	No	30%	May-19	May-20	Aug-19	Aug-20	Jun-21	NA	Other	Stantec / TBD	NA	NA	30%	Aug-19	Sewer Augmentation near University of Arizona - Currently in the planning stage
7	Tres Rios WRF Anammox Treatment Process	3ANOMX	Bobby DeAngelo	No	0%	TBD	TBD	NA	TBD	TBD	NA	Other	TBD	NA	NA	30%	TBD	Currently in Procurement

<b>PROJECTS IN CONSTRUCTION - PC RWRD</b>																		
8	Tres Rios Nutrient Recovery Project	3BBUMP	Bobby DeAngelo	No	20%	May-18	Feb-19	NA	May-19	Apr-20	NA	Other	HDR					GMP 1 Issued for purchase of long lead items
9	Twin Peaks - Blue Bonnet Gravity Sewer Segment 1 & 3	3TPBBS, GMP #2	David Badger	No	100%	Past	Mar-18	NA	Apr-18	Dec-19	NA	Other	EEC Achen Gardner					Sewer Augmentation: Twin Peaks- CD Manana to Tangerine, Hartman - Linda Vista to Cortaro
10	Tres Rios WRF BioGas Cleaning & Utilization Project	3GAS18	Bobby DeAngelo	No	10%	Aug-18	Sep-19	NA	Apr-19	Apr-20	NA	Other	Ashton / Bartlett & West					GMP 1 Issued for purchase of long lead items. Also construction underway for electrical infrastructure

**Town of Sahuarita Project Updates - May, 2019**

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - Sahuarita</b>																		
1	Rancho Sahuarita Boulevard and Camino Lago Azul/La Villita Intersection Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
2	Duval Mine Road and La Canada Drive Signal Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
3	Calle Arroyo Sur and Nogales Highway Intersection/Signal Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
4	La Posada Intersection and Pavement Preservation		Paul Burton	No		Dec-18	Mar-19		Oct-19			Intersect / Signal	Kittelison	100%	Apr-19			
5	Quail Crossing Extension - Phase 2		Beth Abramovitz	No		Mar-19	Sep-20					New Road	Psomas					Awarded to Psomas by M&C 2-25-19

<b>PROJECTS IN CONSTRUCTION - Sahuarita</b>																		
6	Parks Parking Lots Pavement Preservation		Beth Abramovitz	No	100%							Surface Maint	Sunland					
7	Municipal Complex Parking Lot Pavement Preservation		Cookie Gallegos	No	0%				Jun-19			Surface Maint	Sunland					
8	Local Roads Pavement Preservation		Cookie Gallegos	No	100%				Jul-19			Surface Maint	Holbrook					Contact Cookie Gallegos at rgallegos@sahuaritaaz.gov for additional information

Tucson Department of Transportation Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - TDOT</b>																		
1	ARCADIA AVE & TIMROD ST BIKE BOULEVARDS	SA12	Bemis	Yes								Bike / Ped	Psomas	30%	Jul-18	60%	Nov-18	DESIGN PHASE, CURRENTLY PREPARING THE INTIAL PA AND 15%
2	SILVERBELL ROAD, EL CAMINO DEL CERRO TO GORET RD	SR6A	DeWitte	No	100%							Widening	EPS	100%	Apr-19			ROW acquisition process underway. UA: 2nd Street & Olive / 2nd Street & Highland
3	2nd Street Bike & Ped Improvements	SP14	Bemis	Yes								Bike / Ped	URS					
4	5th Street Bike Boulevard	SP11	Bemis	No								Bike / Ped	URS					
5	I-11 & Intermountain West Corridor Study (ADOT)		Steiner	Yes								Other	WSP	Unk	Nov-19	Unk	Unk	Tier 1 EIS, Nogales to Wickenburg. Looking to select alternative by Nov 60% MILESTONE AUG 2017. R/W ACQUISITIONS ONGOING, PRIOR RIGHTS ISSUES BEING RESOLVED. UTILITY WORK WAITING FOR TARGET WINDOWS. 100% SUBMITTAL BY 2020, CON START AS SOON AS FALL 2021. CON ESTIMATE COORD WITH ALSU, ROW
6	Houghton Road Corridor: 22nd Street to Irvington Road	SR1J	Marietti	No								Widening	Psomas	60%	Aug-17	90%	Dec-19	ACQUISITIONS COMPLETE BY JULY 2019, UTILITY RELOCATIONS COMPLETE BY OCT 2019. EXTENSIVE UTILITY CONFLICTS WITH TEP, TW, SW GAS, CENTURY LINK WILL REQUIRE LARGE AMOUNT OF ROW FOR RELOCATIONS. ARTIST SELECTION APPROVED. 90% CONSTRUCTION ESTIMATE \$16.0
7	Houghton Road Corridor: Valencia Road to Mary Ann Cleveland Wa	SR1H	Marietti	No		Jul-17	Feb-19	Aug-19	Jan-19	Mar-19	Oct-19	Widening	Psomas	90%	Nov-18	100%	Jul-19	
8	Grant Road Bicycle HAWK at Arcadia Ave	SH31	DeWitte	No								Intersect / Signal	Stantec	60%	Jan-19	100%	TBD	Designer is Stantec 90% plans submitted 2/15/19. Proceeding with ROW acquisitions. Trying to get Phase 3/4 into construction fall 2021 or sooner.
9	Grant Road Phase 3-4: Palo Verde to Venice	SR2A	Burbank	No								Widening	HDR	90%	Feb-19	100%	Aug-19	NTP for design to be issued soon. Construction finding programmed for FY21.
10	Pedestrian HAWKs Package 1 (22nd/Longfellow, Campbell/Wyoming, 6th/Ohio)	SH35/SH37/SH40	Spencer	Yes	Pending NTP							Intersect / Signal	Kimley-Horn					NTP for design to be issued soon. Construction finding programmed for FY21.
11	Pedestrian HAWKs Package 2 (Alvernon/Bellevue, Pima/Mountain View, Prince/Crescent Manor)	SH36/SH38/SH39	Spencer	Yes	Pending NTP							Intersect / Signal	WSP					NTP for design to be issued soon. Construction finding programmed for FY21.
12	22nd St: Kino Parkway to Tucson Blvd, I-10 to Tucson Blvd, Segmental Bridge over UPRR	SR5A	Wesnitzer										AECOM	100%	May-18			100% Plans sent to utilities for review by TDOT
13	Santa Cruz River: Irvington to Drexel - East Bank		Espino	No								Bike / Ped	Kimley-Horn	50%	Apr-19			

PROJECTS IN CONSTRUCTION - TDOT																			
14	Grant Road Phase 2: Castro to Fremont	SR2A	Burbank	No			Jun-15			Mar-17	Dec-18		Widening	Psomas / Markham	100%	Jun-15			Complete. Final Acceptance 12/7/18. In Landscape Establishment phase for 3
15	FY19 Rehabilitation Package 1	S102	Orsini	No						Oct-18			Surface Maint	Granite	100%	Aug-18			Granite began construction 2/11/19, 6 month project
16	FY19 Rehabilitation Package 2	S102	Orsini	No						Jul-19			Surface Maint						Project advertised for bid on 5/6/19
17	Broadway Blvd: Euclid to Country Club Widening	SR3A	Orsini	No									Widening	HDR	100%	Aug-18			PROJECT ADVERTISED FOR BID ON 4/26/19.
18	Five Points Art Enhancements	S196	Marietti	Yes									Other	TBD	100%	Nov-18			Bid opening 5/7/19
19	HURF FY19 Chip Seal Program		Garcia	No						Mar-19	Jun-19		Surface Maint	JOC/Sunland					Plans not needed. Work to be completed by June 30, 2019.
20	Swan and Valencia Annexation District		Garcia	No									Surface Maint	TBD					Two chip seal packages out for bid. Pkg 1: Rancho Valencia Pkg 2: Littletown
21	FY19 PROPOSITION 101 Residential Package 1: Green Acres Estates, Bear Canyon - Tanque Verde Acres, Bear Canton - Tanque Verde Country Estates/Bear Canyon Woods.	S101	Wesnitzer	No									Surface Maint	TBD					Currently out for bid. Working on Bid Amendment 3
22	Development and A Mountain - Paseo Vista and Vista Del Pueblo, Elvira - Mission Manor/ Rita Manor, Julia Keen - Country Club Park.	S101	Wesnitzer	No									Surface Maint						Preparing Bid Documents
23	Arroyo Chico Urban Greenway Country Club Road Bike HAWK Crossing	SP09	Garcia	No						Sep-18				JOC/Mtn Power					Country Club at Winsett Street, construction ongoing.
24	Treat Avenue / Fort Lowell Road HAWK Signal Bike Blvd	SP12	Garcia	No			Jun-18			Sep-18			Intersect / Signal	JOC/Mtn Power					Construction to start as soon as equipment arrives, estimated May 2019
25	Copper - Flower Bike Boulevard	SP10	Garcia	No						TBD			Bike / Ped	Sturgeon Electric					Precon held 5/1/19. 26 week lead time for signal poles.
26	Speedway Blvd & Richey Blvd HAWK	SH32	DeWitte	No			Mar-19			Pending			Intersect / Signal	JOC/PACE	100%	Jun-18			Precon held 5/6/19. 120 day contract time.
27	22nd Street & Belvedere Avenue HAWK	SH33	DeWitte	No			Mar-19			Pending			Intersect / Signal	JOC/PACE	100%	Jun-18			Precon held 5/6/19. 120 day contract time.
28	Mary Ann Cleveland Way at Atterbury Wash	SA24	Marietti	No	Subst. Complete										100%	Apr-18			Finalizing JOC Change Order and Pay Estimate documents. Finishing punch About 40% complete. Precon and Partnering meeting held 10/03/18. NTP PROJECT TO BE CONSTRUCTED WITH ER&SW GREENWAY, 22ND
29	Houghton Road Corridor: UPRR to I-10	SR1G	Marietti	Yes		2015	Aug-18	Jan-19	Dec-19				Widening	Borderland	100%				KE&G TO START ROADWAY CON MID-SEPT 2018 WITH A 16-MONTH
30	22nd Street HAWK at Osborne Avenue		Marhefka	No						Sep-18			Intersect / Signal		100%	Nov-17			12 MONTH CON. SUBST. COMPLET. BY 7/23/19. SEWER & WATER WORK ESSENTIALLY COMPLETE. SWG EXTENSION, CTL RELOCATION & TEP POLE RELOCATION COMPLETE.
31	Broadway Blvd: Camino Seco to Houghton	SR10	Orsini	No						Sep-18	Jan-20				90%	Feb-17			CMAR CONTRACTOR SELECTED. SET TO BEGIN PRECON PHASE. CON ANTICIPATED DEC 2019. POTENTIAL FOR EARLY GMP IN SOME AREAS.
32	Valencia Road & Kolb Road Intersection	SR13	Richards	No						Jul-18	Aug-19								Start of construction 3/11/19. Contract time is 90 calendar days.
33	Downtown Links - I-10: Church to Broadway	S30N	Richards	No										Granite/ Borderland					
34	Liberty Bike Blvd	SP04	Espino	Yes						Mar-19	Jun-19		Bike / Ped	Granite	100%	Feb-18			
35	Rio Vista Elementary Safe Routes to School (Limberlost, First Ave to Campbell)	SP06	Wesnitzer	Yes						Fall 2018									
36	Houghton Road Corridor: Bridge over UPRR	SR1A	Wesnitzer	Yes						Mar-17	Nov-18		Other	Puhlice					Roadway CON near completion. Landscape establishment phase. Liquidated damages.
37	El Paso and SW Greenway: Simpson St to 22nd St	SP01	Marhefka	Yes	95%		Aug-18	Sep-18	May-19				Bike / Ped	Durazo	100%	Oct-17			CON began 10/29/18. Project completion is expected within 120 calendar days + 7 rain days. Interpretive signage before project completion.
38	Glenn St Neighborhood Improvements	S01H	Marhefka	Yes	100%					Aug-18	Jan-19			Pima Paving	100%	Feb-18			Final Acceptance 1/14/19, Working on neighborhood concerns about rock
39	El Paso and SW Greenway: 22nd St to 25th St	SP01	Marhefka	No						May-19				Stantec	100%	Jun-15			Bid advertisement May 2019
40	Robison Elementary Safe Routes to School - Treat Avenue: 18th Street to 22nd Street	SP08	Lozano	Yes						Nov-18			Safety Improv	AECOM	100%	Dec-17			Project at final stages. Contractor has faced liquidated damages since 4/1/19.
41	Bilby Rectangular Rapid Flashing Beacon (RRFB) at Sunnyside HS Crosswalk west of Campbell	40965	Olofson	No	90%	Oct-18	Oct-18	Oct-18	Dec-18				Bike / Ped	JOC/PACE	100%				

PROJECTS ON HOLD - TDOT																			
42	22ND STREET CORRIDOR PLANNING STUDY, I-10 TO KINO PKWY	SR5A	Wesnitzer	No	ON HOLD								Other						working to gather existing conditions information. MAIN QUESTION IS "WHAT IS UNDER THE SIDEWALKS AND IN INTERSECTING STREETS". The project has held 2 DES charettes. COST ESTIMATES WILL BE PREPARED AS PART OF THIS PLAN DOCUMENT - UTILITY LOCATIONS WILL HAVE INFLUENCE ON THE COSTS. FAMA IS CURRENTLY WORKING TOWARD GETTING THIS PROJECT READY FOR CONSTRUCTION. ANY INFORMATION YOU CAN SHARE WOULD BE VERY HELPFUL. JULY 2018: PROJECT DEVELOPMENT HAS SLOWED DOWN IN PART DUE TO THE EMERGENCE OF SOME
43	FAMA 4th Ave Streetscape Feasibility Study		Toothaker		ON HOLD								Other		100%				



Tucson Water Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
<b>CONCEPTUAL / STUDY / DESIGN PROJECTS - Tucson Water</b>																		
1	UA Science Park 16-inch Transmission Main	W279	BH		45%		TBD	TBD										Pending coordination for ROW/alignment
2	Cactus Wren 8 inch main Replacement	W384	BH															
3	Loma Saenz C5+ Zone Distribution Main	W647	BH		100%		Apr-19	May-19								90%		Expedited delivery - to be processed as pipeline maintenance project
4	Maryvale Manor Subdivision, Phase I MR	W791	BH															
5	Glenn Street Reclaim Main Replacement	W330	JD		50%		Jun-19	Jul-19					90%	Apr-19	100%	Jun-19	90% submittal received. Coordination on-going and project on track for approved final CIP Change request & Charter Approved.	
6	River Rd 12" Dist Main	W146	JP		100%		Jun-19	Jul-19										Preliminary 100% plans submitted in April. Pending review comments from Agency, utility companies and internal stakeholders.
7	Tierra del Sol Main Replacement Phase I	W072	KM		85%		Jun-19	Jul-19					90%					Drafting and backcheck of 90% design drawings scheduled to be completed by May 10 (this will more than likely be May 17).
8	Tierra del Sol Main Replacement Phase IV	W149	KM		10%		Aug-19	Sep-19										KLM will evaluate moving portions of the main replacements to the streets, and/or
9	Sahuarita Supply Line Slip Liner	W796	KM		85%		Jul-19	Aug-19					50%	Jan-19	90%	May-19	Addressing remaining review comments, and drafting/referencing details. 90%	
10	La Estancia 24-inch Transmission Main Ph II	W287	KM		35%		Oct-19	Nov-19					50%	May-19	90%	Jun-19	Detail design proceeding. SUE activities commencing. NPPO, Endangered Species,	
11	Tierra del Sol Main Replacement Phase IV	W149	KM		10%		Aug-19	Sep-19					50%	Mar-19	90%	May-19	KLM will evaluate moving portions of the main replacements to the streets, and/or designating portion of the main replacement as maintenance work. Additional field surveying may be required depending on results of evaluation.	
12	La Estancia 24-inch Transmission Main Phase I	W286	KM		35%		Aug-19	Oct-19					50%	May-19	90%	Jun-19	Detail design proceeding. SUE activities commencing. NPPO, Endangered Species, Archaeological clearance commencing. ADOT submittal for bored crossing of I-10 to commence with 50% design submittal.	
13	San Paulo Village Main Replacement Phase III	W071	RGP		90%		May-19	Jun-19					90%	Apr-19			90% submittal sent for review on 04/24/19	
14	Calle Santa Cruz 24 inch Transmission Main Repl	W151	RGP		50%		Apr-19	Jun-19					50%	Nov-19	90%	Mar-19	Received Scour on 2/7, need to do potholes before 90% submittal.	
15	Santa Cruz Heritage Project	W350	RGP		100%		Feb-19	Mar-19					90%				All water pipe in ground and accepted by TW inspection. Landscape mitigation in progress, on schedule to finish by 6/15/19	
16	San Paulo Village Main Replacement Phase I	W850	RGP		100%		Apr-19	Jul-19					100%	Apr-19			100% sent out on 4/23/19 for acceptance	
17	San Paulo Village Main Replacement Phase II	W041	RGP														CIP will have to be revised and made into two project due to size.	
18	Harrison Rd 12-inch Transmission Main	W295	TC		100%		May-19	Aug-19					90%	Dec-19			Moving forward with design. McGann is working on NPPP & Riparian Habitat Mitigation Plan. Geotechnical Soils investigations completed; final report received on 3/21/2019.	
19	Aerospace 24-Inch Transmission Main	W277	TC		5%		Mar-19	May-19					TBD	TBD		TBD	Preliminary scope & fee received and review comments provided. Pending final review	
20	Aerospace 24-inch Transmission Main Loop	W278	TC		5%		Mar-19	May-19					TBD	TBD		TBD	Preliminary scope & fee received and review comments provided. Pending final review	
21	Alvernon 16-inch Transmission Main	W281	TC		5%		Mar-19	May-19					TBD	TBD		TBD	Preliminary scope & fee received and review comments provided. Pending final review	