

ADOT Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - ADOT																		
1	I10 Ruthrauff TI	H8480	Leon	Yes		Oct-14	Mar-19	May-19				Widening	WSP	Stage 4	Jun-18	Stage 5	Feb-19	Utilities finalizing relocation plans and providing utility clearances
2	I10 Houghton TI	H8887	Boland	Yes		Oct-18	Aug-19					Widening	Stanley	Stage 2	Oct-18	Stage 3	Mar-19	Monthly Utility Meeting 4th Tuesday at 11am
3	SR77 River Road to Calle Concordia	H8919	Brown	Yes		Nov-17	Jun-19					Surface Maint	ADOT	Stage 2	Jun-18	Stage 3	Jan-19	Pavement Preservation, Sidewalk and Drainage
4	I-10 Vail Rd TI and Mt View TI	F0033	Acuna	Yes				Dec-18				Other	TY Lin	Stage 4	Oct-18	Stage 5	Oct-18	Bridge Deck Rehab
5	I-19 Duval to Pima Mine Rd	F0174	O'Reilly	Yes				Oct-19				Surface Maint	ADOT			Stage 1	Mar-19	Pavement Preservation
6	I-19 El Toro Bridge	F0004	Mirza	Yes				Jul-19				Other	Kimley-Horn	Stage 4	Apr-18	Stage 5	May-19	Bridge Deck Rehab - Widen
7	I-19 Helmut Peak Rd	F0138	O'Reilly	Yes				Jul-19				Other	ADOT			Stage 3	Feb-19	Bridge Deck Rehab
8	SR 86 MP 88.25-Quijotoa	F0159	Davidson	Yes				Mar-19				Safety Improv	ADOT	Stage 3	Aug-18	Stage 4	Nov-18	Guardrail replacement
9	SR 86 Fresnoal to MP 123.9	H8469	Kandel	Yes				Nov-18				Widening	EPS Group	Stage 4	Aug-15	Stage 5	Oct-18	Widen shoulders, extend culverts
PROJECTS IN CONSTRUCTION - ADOT																		
10	I19 Ajo Way TI (JCT SR86) Phase 2	F0132/H6806	Leon	Yes		Apr-14	Feb-18	Feb-18	May-18			Widening	FNF					
11	I10 Ina Road TI	H8479	Leon	Yes		Oct-12	Nov-16	Nov-16	Dec-16			Widening	Sundt/Kiewit					

Town of Marana Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Marana																		
1	Adonis Road Extension	ST059	Keith Brann	No	0%							New Road	TBD					New roadway by developer. Schedule in development. Driven by ROW acq.
2	Adonis Subdivision, Drainage Improvements	ST062	Kurt Schmidt	No	0%	1st Qtr 2019	3rd Qtr 2019	4th Qtr 2019	4th Qtr 2019	3rd Qtr 2020	3rd Qtr 2020	Other	Perry	NA	NA	30%	May 2019	Roadway improvement in residential subdivision.
3	Avra Valley Rd Pavement Reconstruct	ST061	Kurt Schmidt	No	0%	1st Qtr 2019	4th Qtr 2019	4th Qtr 2019	1st Qtr 2020	2nd Qtr 2020	4th Qtr 2019	Surface Maint	SCE	NA	NA	30%	May 2019	Pavement maintenance/minimal reconstruct.
4	CMO De Oeste Rd Restoration	ST066	Tom Houle	No	25%	Oct-18	Jun-19	Aug-19	Nov-19	Jul-20	Sep-19	Widening	Psomas	50%	Feb 2019	90%	June 2019	Full reconstruct.
5	Lon Adams Rd, Reconstruction	ST068	Mac Murray	No	0%	Jan-19	Jan-20	Feb-20	Mar-20	Sep-20	Feb-20	Widening	TBD	NA	NA	30%	Jun-19	Full reconstruct. Design starts in early 2020.
6	Thornsdale Rd North, Widening	ST071	Tom Houle	No	25%	Oct-18	Jun-19	TBD				Widening	Psomas	NA	NA	50%	Mar 2019	Full reconstruct.
7	USMC Nighthawk-72 Memorial Park	PK027	Tom Houle	No	0%	Oct-18	Jan-19	NA	NA	Mar-20	NA	Other	Westland	NA	NA	NA	NA	Park memorial. Admin/design by private entity. At Marana Airport.
8	Silverbell Rd Sidewalk, TP to Coach	ST069	Kurt Schmidt	No	75%	Sep-18	Dec-18	Mar-19	Mar-19	Jun-19	TBD	Bike / Ped	EPS	100%	Feb 2019	NA	NA	Addition of sidewalk. Hydrant conflicts being investigated.
9	CAP Trailhead	PK011	Kurt Schmidt	No	NA	Aug-18	Mar-19	NA	Apr-19	May-19	NA	Bike / Ped	Kappcon	NA	NA	NA	NA	Road/parking lot improvements to trailhead. Collaborative effort with CAP/PC.

PROJECTS IN CONSTRUCTION - Marana																	
10	Aerie Drive Pavement Restoration	ST056	Mac Murray	No	15%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving				Pavement preservation.
11	Coachline Blvd, Reconstruction	ST057	Tom Houle	No	15%	Oct-16	Sep-18	Sep-18	Oct-18	Apr-19		Surface Maint	Sunland Asphalt				Pavement maintenance.
12	Ina Rd Pavement Reconstruction	ST058	Mac Murray	No	50%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving				Lighting, landscape, & pavement preservation.
13	Santa Cruz River Shared Use Path Phase III	PK006	Tom Houle	Yes	80%	2005	2007	Jul-18	Sep-18	Jan-19		Bike / Ped	NGU				Bike path project. Admin by ADOT.
14	El Rio Riparian Restoration Ph1A	PK026	Kurt Schmidt	No	100%	Jun-17	Apr-19	Mar-19	Apr-19	May-19		Other	TBD				Phase 1 of multi-phase job.

Metro Water District Project Updates - March, 2019 - NEW

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	

CONCEPTUAL / STUDY / DESIGN PROJECTS - Metro Water

1	Northwest Recharge, Recovery & Delivery System (Partner Components)	15661	LEWIS/BOWEN	No	1%	Apr-18	Sep-21	Mar-20	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages Design & Construction varying start/end dates. Total project complete December 2022.
2	NWRRDS - Metro Recovery System (Booster Facility, Recovery Pipeline and Program Support)	15661	LEWIS/BOWEN	No	0%	Mar-19	Sep-22	TBD	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages Design & Construction varying start/end dates. Total project complete December 2022.
3	2nd Herb Johnson Reservoir	15639	LEWIS	No	0%	Jul-22	Jun-23	Jul-23	Oct-23	Sep-24		Other	TBD					Preliminary Cost Opinion complete. Land acquisition investigation started.
4	ADOT Oracle Road Pavement/Drainage Upgrades (Waterline Relocations)	15636	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-21		Other	TBD					Anticipated schedule.
5	AVRP Recharge Improvements	15638	WILSON, W. / DINKEL	No	30%	Mar-19	Jun-19	Jul-19	Oct-19	Jun-20		Other	TBD					All work on State Land. Design start date reflects final design.
6	E&T 22 Well Replacement	15542	TBD	No	0%	Jul-19	Jun-21	TBD	Jul-19	Jun-21		Other	TBD					
7	Diablo Village Service Line Replacement	15642	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Phased construction.
8	Pantano Road Transmission Main	15637	PFEFFER	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Design start date reflects revised design.
9	Air Vacuum Release Valve Installation on Existing Camino Del Fierro 24"	15640	PFEFFER	No	0%	Jul-19		TBD		Jun-20		Other	TBD					Short duration project; design and construction within FY20.
10	New Linda Vista Well Deepening		SHEPARD	No	0%	Jul-21	Jun-22	TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.
11	Alcott Well Replacement		TBD	No	0%	Jul-22	Jun-24	TBD	Jul-23	Jun-25		Other	TBD					Phased construction.
12	Creeger Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-26		Other	TBD					Phased construction.
13	1010 to 1070 W. Orange Grove Road Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD					
14	Skyline Ranchos Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD					
15	Orange Grove Road at Oracle Road, 12" Jack and Bore		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-24		Other	TBD					
16	Plaza Del Oro to Oracle Plaza Mainline Replacement		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-25		Other	TBD					Phased construction.
17	8" "B" Zone Connection in National Drive		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
18	Oracle Road, Giaconda Way to Chula Vista Road, 12" Connection		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
19	Bell "C" to "B" Zone Interconnect (PRV)		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
20	Material Storage - Oracle Jaynes		TBD	No	0%	Jul-23		TBD		Jun-24		Other	TBD					Short duration project; design and construction within FY24.

PROJECTS IN CONSTRUCTION - Metro Water																		
21	Hub Storage Site Expansion New Storage Tank Phase II	15532	LEWIS	No	58%	Mar-18	Aug-18	Aug-18	Oct-18	May-19		Other	Granite					
22	RTA La Cholla Boulevard: Overton Rd to Lambert Ln Waterline Relocations	15632	PFEFFER	No	100% const 0% rem/adj			May-18	Jul-18	Mar-20		Other	Innova / Hunter					Waterline relocation complete 3/4/19 by Innova. Remaining work includes removals/adjustments by Hunter (TOV) anticipated to be complete by 3/31/20.
23	RTA Valencia Road Valve and Meter Adjustments	15633	PFEFFER	No	100% const 0% rem/adj			Nov-17	Jan-18	Sep-19		Other	KE&G / Ashton					Waterline relocation complete 4/25/18 by KE&G. Remaining work includes removals/adjustments by Ashton (PC) anticipated to be complete by 9/30/2019.
24	RTA Ina Rd Valve and Meter Adjustments	15635	DINKEL	No	0%				Jul-18	Jun-19		Other	Falcone Bros WestLand / Innova (pend)					Removals/adjustments by Falcone Bros (PC) anticipated to be complete by 6/30/2019.
25	Old Nogales Highway Mainline Replacement	15539	WILSON, M.	No	0%	Mar-18	Jun-18	Nov-18	Pending	Nov-19		Other						Construction NTP PENDING.
26	Large Meter Vault Replacement (13 Total)	15641	SHEPARD	No	0%			TBD	Jul-19	Jun-22		Other	TBD					Utility improvement. Phased construction; various locations in Metro Main.
27	Southwest Telemetry (remaining 3 sites: E&T22, E&T23 & Lazy B)	15643	SHEPARD	No	0%			TBD	Jul-19	Jun-20		Other	TBD					Utility improvement.
28	La Canada CDO Bridge Pipe Joint Replacement	15541	SHEPARD	No	0%			TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.
29	Jessy Lane Waterline Repair		TBD	No	0%			TBD	Jul-23	Jun-24		Other	TBD					
30	Removal of Obsolete District Facilities	15543	VARIES	No				TBD	Jul-19	Jun-24		Other	TBD					Annual program; various sites throughout all Metro service areas.

Town of Oro Valley Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Oro Valley																		
1	La Canada / Moore Road Roundabout		Rodriguez	No	5%	Jan-19	Jun-19					Intersect / Signal	PSOMAS					PSOMAS has begun design
PROJECTS IN CONSTRUCTION - Oro Valley																		
2	Regional Local Road Repair		Rodriguez	No	30%					May-19		Surface Maint	SAP					Project is under construction (suspension of work until temperatures are back in range)
3	2018-2019 TOV Surface Treatments, Phase II.	30 18/19 02	Rodriguez	No			Feb-19		Apr-19	Jun-19		Surface Maint	In-House					(Moore Road, Monterra Vista) Design Phase will be completed by February 2019 construction should start in April 2019 finish June 2019
4	Palisades Multi-Use Path	30 17/18 12	Rodriguez	No								Bike / Ped	AECOM					Plans have been completed
5	2018-2019 TOV Surface Treatments, Phase I.	30 18/19 01	Rodriguez	No	30%				Oct-18	May-19		Surface Maint	Regional Pavement Maintenance of Arizona					Project is under construction (suspension of work until temperatures are back in range)

PAG / RTA Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
ALL PROJECTS - PAG / RTA																		
1	RTA Bus Pullout Package 14	TIP ID 79.09	Holder		99% CON	Dec-10	Jul-15	Jan-18	Mar-18	Mar-19		Other	KAZ					Construction activities are nearing final completion with minor electrical and landscaping work remaining.
2	RTA Bus Pullout Package 16	TIP ID 51.14	Holder		100% DES	Feb-15	Dec-18	Dec-18	Mar-19			Other	SAP	100%	Dec-18			3 TEP poles at different locations, need to be relocated prior to construction! R/W Acquisition for Glenn NB remains. Stops to be constructed at: Stone Ave / Prince Rd. NB and SB Stone Ave / Yavapai Rd. NB Stone Ave / Ft Lowell Rd. SB Stone Ave / Glenn St. NB and SB R/W Acquisition to be starting with available funding. Prince Rd / Romero Rd. EB Prince Rd / Flowing Wells EB Prince Rd / Oracle Rd. WB Prince Rd / First Ave WB and EB Prince Rd / Campbell Ave WB (EB Complete)
3	RTA Bus Pullout Package 17	TIP ID 51.14	Holder		100% DES	Apr-15	Jul-19	Sep-19				Other	PSOMAS	99%	Dec-18			R/W Acquisition on hold pending funding. Speedway Blvd / Stone Ave WB Speedway Blvd / Warren Ave WB Speedway Blvd / Country Club NB Speedway Blvd / Dodge Blvd WB and EB
4	RTA Bus Pullout Package 18	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-20				Other	Stantec	55%	Jul-15			R/W Acquisition on hold pending funding. Speedway Blvd / Columbus Blvd WB and EB Speedway Blvd / Swan Rd NB Speedway Blvd / Rosemont Blvd WB and EB Speedway Blvd / Craycroft Rd WB and EB
5	RTA Bus Pullout Package 19	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-21				Other	KHA	95%	Apr-16			

PCDOT Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - PCDOT																		
1	Houghton Road City / County Shoulders	4HRCCS	Rust	No	100%	Jul-18	Oct-18	On Hold	TBD	TBD	N/A	Widening	In House	N/A	N/A	N/A	N/A	Project on hold based on Houghton Widening Efforts
2	Speedway: Painted Hills to Camino de Oeste Shoulders	4HSBSP	Roberts/Bennett	DES/CON	90%	Apr-16	Mar-19	Jul-19	Sep-19	Oct-20	Apr-19	Safety Improvements	WSP	Final PS&E	Feb-19	N/A	N/A	Right of Way & Utility Relocation Efforts moving forward.
3	Kolb Rd: Sabino to Sunrise - 3 LANE SECTION	4KSCSD	Bennett	CON	100%	Apr-16	Mar-19	May-20	Jul-20	Oct-21	May-20	Widening	PSOMAS	Final PS&E	Sep-18	N/A	N/A	Finalizing R/W and COT Water MOU. SW Gas beginning relocation efforts. CL & TEP relocation to occur over next 12 - 15 months
4	Tanque Verde/TV Loop	4TVTVL	Roberts/Bennett	CON	95%	Dec-16	Mar-19	May-19	Jul-19	May-20	Jun-19	Traffic/Signal	EPS	Initial PS&E	Sep-18	Final PS&E	Feb-19	Initial PS&E OTS completed. Moving forward with Final PS&E.
5	Pima County School Safety Project: White - Pister	4SSWPI	Rust	DES/CON	90%	Apr-17	May-19	Jul-19	Oct-19	Jul-20	N/A	Safety Improvements	Kimley-Horn	NEPA	Nov-18	Final PS&E	Apr-19	Waiting for finalization of CE. Moving forward with Final PS&E.
6	Ajo Airport Security Fence	4AJOAP	Rust	DES/CON	10%	Dec-18	May-19	TBD	TBD	TBD	N/A	Safety Improvements	Kimley-Horn	TBD	TBD	CE	Mar-19	County fronts and is reimbursed all costs up to Construction.
7	Wilmot: Valencia to DMAFB Entrance	4WVDME	Rust	No	30%	Jul-18	Jul-19	Aug-19	Nov-19	Jun-20	TBD	Reconstruct	SCE	DCR	Feb-19	Initial PS&E	Mar-19	Intersection Traffic Memo complete. Additional scope approved at Dec Gate Meeting to modify Wilmot/Valencia intersection.
8	Sign Panel Replacement	4TRSPR	Roggenthen/Rust	CON	95%	May-17	Oct-18	Feb-19	Mar-19	Apr-20	N/A	Safety Improvements	Greenlight	N/A	N/A	Final PS&E	Jan-18	Final Plans being reviewed/updated with Sign Shop and Consultant.
9	Skyline/Sunrise TE Project	4SUNTE	Roberts/Rust	CON	5%	Jan-19	May-20	May-20	Jul-20	Aug-21	N/A	Safety Improvements	TBD	TBD	TBD	TBD	TBD	ADOT has approved request for Design Phase. Scope of Work/Consultant Selection in process.

10	Pavement Preservation FY20	4PPP20	Lane/Rust	No	0%	Feb-19	Jun-19	TBD	TBD	TBD	N/A	Pavement Preservation	N/A	TBD	TBD	TBD	TBD	Project being established - To be updated in future
11	Wilmot & Sahuarita at Grade Signals	4SWINT	Rust	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	Safety Improvements	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
12	Houghton Road Widening	4SHRWD	Rust	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	Reconstruct	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
13	Sunset Connection - River Road	4SRRIV	Bennett	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	New Roadway	TBD	TBD	TBD	TBD	TBD	Project being established - To be updated in future
OTHERS																		
14	Valencia Extension - Rocking K Development	4VHOST	Bennett	No	100%	N/A	May-18	Jun-18	Jun-19	TBD	N/A	New Roadway	PSOMAS	Final PS&E	Jun-18	N/A	N/A	County to assume ownership of road once constructed.
15	Broadway Blvd: Euclid to Country Club	4BBECC	COT	DES/CON	90%	Jun-12	Dec-18	TBD	TBD	TBD	N/A	Reconstruct	HDR WSP	N/A	N/A	N/A	N/A	Project Managed by City of Tucson. ADOT webpage indicates going to construct in Summer of 2019
16	I-10 and Ruthrauff	N/A	ADOT	DES/CON	N/A	N/A	N/A	Spring 2019	Summer 2019	Summer 2021	N/A	Reconstruct	K-H Traffic	N/A	N/A	N/A	N/A	

PROJECTS IN CONSTRUCTION - PCDOT

17	Benson Hwy at Drexel Rd Intersection Imprvmts	4DRXXL	Roberts	DES/CON	99%	Mar-16	Jun-18	Jun-18	Oct-18	Feb-19	Sep-18	Traffic/Signal	Stantec/Whelcon	Final PS&E	Feb-18	N/A	N/A	Whelon constructing intersection . Awaiting Poles to complete efforts
18	Aerospace Parkway Extension (NEW)	4AER02	Cole	No	73%	Phase 1: Feb-17 Phase 2: May-17	Phase 1: Jul-17 Phase 2: May-18	CMAR under contract	Phase 1: Aug-17 Phase 2: May-18	Final: Apr 2019	Complete	New Roadway	AECOM / Kittelson / Borderland	Jan-18	May-18	N/A	N/A	All GMP's awarded, 1-100% completed, 2&3 - 99% completed, 4 - 30%, 5 - 2% complete. UPRR second closure Feb 16-22, work on the signal, intersection and crossing will be close to completion by end of February. Work on GMP#5 (Raytheon) pending for March.
19	Bopp Road - Sarasota Blvd at Kinney Road	4KINBO	Roggenthen/Rust	CON	0%	Dec-16	Sep-18	Jun-19	Sep-19	Jun-20	Aug-19	New Roadway	AECOM/TBD	Final PS&E	Aug-18	N/A	N/A	All approvals have been received. Century Link late in relocations - causing delay in bid till summer 2019
20	King Canyon Trailhead Improvements	4KCTHP	Wilson	No	0%	N/A	N/A	N/A	N/A	Dec-19	TBD	New Roadway	CFLHD	Scoping Report	Apr-17	Initial Design	TBD	Pass through only - Fed design and construction. Project will improve King Canyon TH parking lot and access to Kinney Rd. Central Federal Lands Highway Division (CFLHD) will be hiring a consultant to design the project in FY 18. PCDOT and NRPR to provide guidance and input during design. Locate UG power to Desert Museum (conflicts TBD). Modification #1 from FHWA extending the schedule one calendar year from 12/19 to 12/20.
21	Cortaro Farms Rd - Camino de Oeste to Thornydale	4FCOT	Bennett	No	99%	Oct-14	Dec-16	Jun-17	Sep-17	Dec-18	Dec-16	Widening	PSOMAS/Hunter	Final PS&E	Dec-16	N/A	N/A	Scheduled for completion Dec 2018, final clean up items - Jan/Feb 2019.
22	Regional Local Road Repair Program	4PPLOC	Lane	No	98%	N/A	N/A	N/A	N/A	Mar-19	N/A	Pavement Preservation	N/A	N/A	N/A	N/A	N/A	Majority of projects complete. More details also available at www.Pima.gov
23	Thornydale Rd: Cortaro Farms to Linda Vista	4TCFLV	Bahe	No	100%	Jan-18	Apr-18	May-18	Aug-18	Jan-18	N/A	Safety Improvements	HDR/SAP	Final PS&E	Apr-18	N/A	N/A	Mill/overlay/widening complete. Final clean up
24	Ina Rd: Shannon to La Cholla Sidewalks	4INASW	Bahe/DOT Con	CON	80%	Oct-14	Jun-18	Jun-18	Sep-18	May-19	N/A	Sidewalk/Ped	AECOM/Falcone	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bids Open/Awarded, NTP 9/24/18.
25	Curtis-HWY Drive Safety Shoulders	4CHDCR	Bahe/DOT Con	CON	25%	Aug-16	Jun-18	Jun-18	Dec-18	May-19	N/A	Safety Improvements	Kimley-Horn/SAP	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bid Open/Awarded- NTP 12/10/18
26	Valencia Far West: Ajo to Wade	4RTVWE	Bennett	No	18%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20	Jun-18	Widening	KHA/Ashton	Final PS&E	Oct-17	N/A	N/A	Work continues on site.
27	El Paso SW Greenway	4REPSW	Bahe	No	90%	Mar-16	Jul-17	JOC	Feb-19	Jun-19	N/A	New Ped/Bike Facilities	Kimley-Horn/Durazo	Final PS&E	Jun-18	N/A	N/A	This project has been broken out into 3 phases. Phase 1 complete. Phase 3: 11th to 10th, construction underway to complete May 2019. Kinder Morgan requires stand by during portions of work. Phase 3 work delayed waiting for Kinder Morgan oversight agreement, currently in place, work to start.
OTHERS																		
28	La Cholla: Overton to Tangerine	4LCBOT	Skinner / OV	No	0%	N/A	N/A	N/A	N/A	N/A	N/A	Widening	AECOM/Hunter	Stage V	Jul-16	N/A	N/A	Hunter Awarded Contract. Starting Construction Early 2019. Pass through only.

Pima County RFCD Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer/ Contractor	Last Submittal Pkg		Next Submittal Package		Notes/Comments/Updates/Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RFCD																		
1	Tucson Diversion Channel Levee - Swan to Craycroft	5TDCSW	Deirdre Brosnihar	No	20%	Oct-18	Jun-19	N/A	N/A	N/A	N/A	Levee Improvements	Tetra Tech	H&H Study	N/A			Remodeling to determine updated hydrology and hydraulics per ACOE standards. If breaches still pose an issue, then the project will proceed into design and construction.
2	Canada Del Oro Wash North Bank - I-10 to Thornydale Road	5CDONB	Janice Hughes	No	90%			May-19	Aug-19	Nov-20	Aug-19	Bank Protection	Cypress Civil	100% PS&E	Jul-18			Development Agreement with property developer. Working with UPRR and ADOT to finalize ROW use permits
3	Airport Wash/ El Vado Wash Drainage Improvements	5ELVDO	Janice Hughes	No	35%	Oct-18	Dec-19	Apr-20	Jul-20	Jun-21	Jul-20	Drainage Improvements	CMG Drainage	LOMR	N/A			IGA with City of Tucson complete and working toward design of detention basin and culverts, waiting FEMA approval of design discharges
4	Santa Cruz River Park East Bank - Irvington to Drexel	5SCRIR	Deirdre Brosnihar	No	20%	Oct-18	Oct-19	Jun-20	Sep-20	Sep-21	N/A	River Park Improvements	Kimley-Horn	N/A	N/A	30% Plans	May-19	IGA with City of Tucson complete and design is underway
5	El Rio Preserve Bank Protection	5LKMNA	Deirdre Brosnihar	No	20%	Oct-18	May-20	May-20	Jul-20	Aug-21	N/A	Bank Protection	Psomas	N/A	N/A	30% Plans	N/A	Bank protection design underway in coordination with Town of Marana restoration plan
6	Santa Cruz River Sediment Management - 29th Street to Grant Road	5SCRMP	Colby Fryer	No	90%	Apr-16	Jan-17	Jan-19	Feb-19	Jun-19	N/A	Channel Maintenance	In-House	N/A	N/A	N/A	N/A	County desires to restore lost channel capacity due to long term aggradation in the Santa Cruz River. Coordination with the City of Tucson and Rio Nuevo ongoing
7	El Rio Golf Course and Wash Improvements	5ERGLF	John Spiker	No	70%	Jan-18	Apr-19	Apr-19	May-19	Oct-19	N/A	Drainage Improvements	Kimley Horn	100% PS&E	Jun-18	H&H Study	Jan-19	County and City are developing a plan for basins to be installed on the El Rio Wash at the El Rio Golf Course. Project was halted to study the entire watershed. Watershed study nearly complete with anticipated public meetings going forward in April 2019
8	Ruthrauff, Gardner Lane/UPRR Culvert	5UPRR	Janice Hughes	No	30%	Dec-16	Jun-20	Aug-20	Sep-20	Jul-21	Aug-20	Drainage Improvements	Kimley Horn	15% Plans	Sep-18	30% Plans	Apr-19	2 culverts under UPRR with associated 3155 LF collector channels to provide design flow to SCR via ROMP channel. Held up by UPRR permitting
9	Arroyo Chico Detention Basin USACOE - Inc. 3	4F2205	Janice Hughes	Yes	60%	Sep-18	May-19	Jun-19	Sep-19	Sep-19	TBD	Drainage Improvements	Tetra Tech			30% re-design	N/A	ACOE contract, under redesign to address geotechnical issues, new design to be soldier pile/soil nail construction
PROJECTS IN CONSTRUCTION - PCRFCD																		
10	El Corazon Bank Protection	5CORZN	John Spiker	No	25%	Oct-15	Feb-17	Aug-18	Oct-18	Jun-19		Bank Protection	Ashton					Under Construction
11	Kino Sports Complex South	KSCSSC	John Spiker	No	30%	Aug-16	Jun-18	Jun-18	Sep-18	Dec-19		Sports Complex	Haydon Building					CMAR Project - Final Permits are being secured and final GMP estimated to go to
12	Green Valley Drainageway 6 Repairs	5GVDW6	Deirdre Brosnihar	No	25%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20		Drainage Improvements	CMG Drainage					Culverts, aprons, erosion protection, and channel maintenance improvements have

Pima County RWRD Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RWRD																		
1	Aerospace Corridor Augmentation - Segment 2	3ASC15	Kay, Dave	No	87%	Jun-16	Jun-19	NA	Jul-20	Mar-22	NA	Other	Westland Borderland	87%	Nov-18	95%	Apr-19	Sewer Augmentation from 36st to Aerospace, Design delay due to UPRR ROW issues
2	Fairgrounds WRF - Force Main Connection	3FGS17	Bahe, Jason	No	60%	Aug-18	Jun-18	NA	Jul-19	Oct-20	NA	Other	Dibble Borderland	DES 60%	Feb-19	90%	Apr-19	Sewer Augmentation from Pima County Fairgrounds to existing conveyance system at Rita Rd/I-10.
3	Speedway Area Capacity Augmentation	3SAC15	Tillson, Shawn	No	30%	May-19	May-20	Aug-19	Aug-20	Jun-21	NA	Other	Stantec TBD	NA	NA	30%	Aug-19	Sewer Augmentation near University of Arizona - Currently in the planning stage
4	Twin Peaks - Blue Bonnet Gravity Sewer Segment 1 & 3	3TPBBS, G	Badger, David	No	60%	Past	Mar-18	NA	May-18	Dec-19	NA	Other	EEC Achen Gardner	90%	Dec-18	100%	Jan-18	Sewer Augmentation: Twin Peaks- CD Manana to Tangerine, Hartman - Linda Vista to Cortaro
5	Prince Road Sewer Replacement @ Oracle Road	3OPR19	Robles, Mario	No	15%	Apr-19	Sep-19	Jul-19	Oct-19	Jul-20	NA	Other	QCL/TBD	NA	NA	30%	May-19	Alignment study complete
6	Raytheon Augmentation	3RAYAG	Badger, David	No	0%	Jun-19	Sep-19	NA	Sep-19	Feb-20	NA	Other	QCL/JOC	NA	NA	60%	Aug-19	2,500 feet of gravity sewer from MH 8044-19A along Aero Park Blvd to the intersection of Nogales Highway and Aero Park Blvd
7	Continental Ranch Pumpstation - Additional Force Main	3CFS15	Ortiz, Noel	No	10%	Jun-19	Mar-20	Apr-19	Jul-20	Jul-21	NA	Other	TBD	NA	NA	30%	TBD	Alignment study in progress
PROJECTS IN CONSTRUCTION - PC RWRD																		
8	Aerospace Corridor Augmentation - Segment 1	3ASC15	Kay, Dave	No	100%	Apr-16	Jan-18	NA	Feb-18	Dec-18		Other	Westland Borderland					Complete
9	Twin Peaks - Blue Bonnet Gravity Sewer Segment 2	3TPBBS, G	Badger, David	No	100%	Past	Past	NA	Sep-18	Dec-18		Other	EEC Achen Gardner					Complete

Town of Sahuarita Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Sahuarita																		
1	Rancho Sahuarita Boulevard and Camino Lago Azul/La Villita Intersection Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
2	Duval Mine Road and La Canada Drive Signal Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
3	Calle Arroyo Sur and Nogales Highway Intersection/Signal Improvements		Debra Einweck/ Paul Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR	100%	Feb-19			May be included as "add-on" project to larger repaving job in FY20.
4	La Posada Intersection and Pavement Preservation		Paul Burton	No		Dec-18	Mar-19					Intersect / Signal	Kittelton	30%	Jan-19	75%	Feb-19	
5	Quail Crossing Extension - Phase 2		Beth Abramovitz	No		Mar-19	Sep-20					New Road	Psomas					Awarded to Psomas by M&C 2-25-19
PROJECTS IN CONSTRUCTION - Sahuarita																		
6	Parks Parking Lots Pavement Preservation		Beth Abramovitz	No	95%							Surface Maint	Sunland					

Tucson Department of Transportation Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - TDOT																		
1	FAMA 4th Ave Streetscape Feasibility Study		Toothaker									Other		100%				Working to gather existing conditions information. Main question is "WHAT IS UNDER THE SIDEWALKS AND IN INTERSECTING STREETS". The project has held 2 DES charettes. Cost estimates will be prepared as part of this plan document - utility locations will have info on the csts. FAMA is currently working toward getting this project ready for CON. Any info you can share would be very helpful. July 2018: Project has slowed down in part due to the emergence of some development resistance.
2	ARCADIA AVE & TIMROD ST BIKE BOULEVARDS	SA12	Bemis									Bike / Ped	Psomas	30%	Jul-18	60%	Nov-18	DES Phase - currently preparing the initial PA and 15% Plan.
3	SILVERBELL ROAD, INA TO GRANT	SR6A	DeWitte									Widening	EPS	90%	Sep-18	100%	Mar-19	Phase 2: El Camino del Cerro to Goret. Historic Properties Treatment Plan and Wildlife Study completed. 404 Permit Process underway.
4	Copper - Flower Bike Boulevard	SP10	Garcia					Fall 2018				Bike / Ped	KHA					Assigned to new PM, JESUS GARCIA. Working on utility clearances, Century Link pending. Bid process expected to start Sept 2018.
5	2nd Street Bike & Ped Improvements	SP14	Bemis	Yes								Bike / Ped	URS					UA: 2nd Street & Olive / 2nd Street & Highland
6	5th Street Bike Boulevard	SP11	Bemis									Bike / Ped	URS					
7	I-11 & Intermountain West Corridor Study (ADOT)		Marietti	Yes								Other	WSP	Unk	Nov-19	Unk	Unk	Tier 1 EIS, Nogales to Wickenburg. Looking to select alternative by Nov 2019. Public Meeting 3/7/19. PM is Jay Van Echo.
8	Houghton Road Corridor: 22nd Street to Irvington Road	SR1J	Marietti	No								Widening	Psomas	60%	Sep-17	100%	Dec-19	DES suspended and currently On Hold pending resolution of funding issues; 60% milestone SEPT 2017; DES suspended 18 months; R/W & UTIL work waiting to begin; 100% Submittals due Late 2019; CON Start perhaps as early as Early Fall 2021
9	Houghton Road Corridor: Valencia Road to Mary Ann Cleveland	SR1H	Marietti	No		Jul-17	Feb-19	Aug-19	Jan-19	Mar-19		Widening	Psomas	90%	Apr-18	90%	Nov-18	Extensive utility conflicts with TEP, TW, SW GAS, Century Link will require lots of ROW to place relocated infrastructure. Artist selection proceeding, setting up interviews, 60% COST ESTIMATE \$16.4 MILLION.
10	Five Points Art Enhancements	S196	Marietti	Yes								Other						Contacting existing utility companies to ascertain potential effects regarding location of steel arch pedestal foundations; Wrapping up 100% Final DES Package Submittal for ADOT review; PROJECT CONSTRUCTION COSTS ARE INCREASING SUBSTANTIALLY.
11	22nd Street & Belvedere Avenue HAWK	SH33	DeWitte	No					Mar-19			Intersect / Signal	Stantec	100%				Designer Stantec has submitted sealed plans to TDOT. Package submitted to utilities in August 2018 and utility clearances received. RTA construction funding was set for FY2021 (July 2020), but it seems project construction will get moved up with funds from another funding source.
12	FY19 Rehabilitation Package 1	S102	Orsini						Oct-18			Surface Maint	Granite	100%	Aug-18			Granite began construction 2/11/19, 6 month project
13	Grant Road Bicycle HAWK at Arcadia Ave	SH31	DeWitte	No								Intersect / Signal	Stantec	60%	Jan-19	100%	Apr-19	Designer is Stantec

14	Speedway Blvd HAWK at Richey Blvd	SH32	DeWitte	No														Stantec has submitted sealed plans to TDOT. Package submitted to utilities Aug 2018 and utility clearances received. RTA CON funding was set for FY2021 (July 2020), but it seems project construction will get moved up with funds from another funding source.
15	Broadway Blvd: Euclid to Country Club Widening	SR3A	Orsini															ROW acquisitions ongoing; Utility Relocations anticipated to start in Late 2018, followed by roadway construction beginning in 2019.
16	Grant Road Phase 3-4: Palo Verde to Venice	SR2A	Burbank															90% plans submitted 2/15/19. Proceeding with full acquisitions only.
18	22nd St: Kino Parkway to Tucson Blvd, I-10 to Tucson Blvd, Segmental Bridge over UPRR	SR5A	Wesnitzer															100% Plans sent to utilities for review.
19	HURF FY19 Chip Seal Program		Garcia															Plans are not needed. Work to be completed before June 30, 2019.
20	Swan and Valencia Annexation District		Garcia															Swan Rd: Mill & Overlay from the RTA Project limits to Los Reales. CONof sidewalk from Valencia Rd to Fairy Duster Dr.
21	Santa Cruz River: Irvington to Drexel - East Bank		Espino															15% Design
22	FY19 PROPOSITION 101 Residential Package 1: Green Acres Estates, Bear Canyon - Tanque Verde Acres, Bear Canton - Tanque Verde Country Estates/Bear Canyon Woods.	S101	Wesnitzer															Preparing Bid Documents.
24	FY19 PROPOSITION 101 Residential Package 2: Westside Development and A Mountain - Paseo Vista and Vista Del Pueblo, Elvira - Mission Manor/ Rita Manor, Julia Keen - Country Club Park.	S101	Wesnitzer															Preparing Bid Documents.

PROJECTS IN CONSTRUCTION - TDOT

25	Grant Road Phase 2: Castro to Fremont	SR2A	Burbank				Jun-15		Mar-17	Dec-18									Complete. Final Acceptance 12/7/18. Landscape Establishment phase-3 years.
26	29002 - Regional Local Road Repair Program Package No. 2		Felix					Jun-18	Jul-18	Sep-18									Colonia Solana, Stone Loop, Sunset Villa, South Gate, Grant Industrial Park and Pullman Addition.
27	Arroyo Chico Urban Greenway Country Club Road Bike HAWK Crossing	SP09	Garcia						Sep-18										Country Club at Winsett Street
28	Treat Avenue / Fort Lowell Road HAWK Signal Bike Blvd	SP12	Garcia					Jun-18	Sep-18										CON to start as soon as equipment arrives, estimated Sept 2018
29	Mary Ann Cleveland Way at Atterbury Wash	SA24	Marietti	No	Subst. Complete														Finalizing JOC Change Order and Pay Estimate documents. Finishing punch list items.
30	Houghton Road Corridor: Valencia Rd to I-10	SR1G	Marietti	Yes		2015		Aug-18	Jan-19	Dec-19									Precon and Partnering meeting held 10/03/18. Possible Nov 2018 NTP.
31	22nd Street HAWK at Osborne Avenue		Wittwer	No					Sep-18										Project to be constructed with ER&SW Greenway, 22nd Street to 25th Street Project.
32	Broadway Blvd: Camino Seco to Houghton	SR10	Orsini						Sep-18	Jan-20									KE&G to start roadway CON mid-Sept 2018 with a 16-month schedule duration.
33	Valencia Road & Kolb Road Intersection		Richards						Jul-18	Aug-19									12-month CON started July 23rd. Project is on schedule, with traffic now flipped to new pavement on N side of Valencia and W side of Kolb. Phase 2 Sewer and Water work about to begin. SWG extension complete. Century Link complete with relocation from TEP poles. TEP pole relocation complete.
34	Liberty Bike Blvd	SP04	Espino	Yes					Mar-19										Start of construction 3/11/19. Contract time is 90 calendar days.
35	Rio Vista Pathway Safe Routes to School - Limberlost: First Ave to Campbell	SP06	Wesnitzer	Yes					Fall 2018										
36	Houghton Road Corridor: Bridge over UPRR	SR1A	Wesnitzer	Yes					Mar-17	Nov-18									Roadway Construction near completion.
37	El Paso and SW Greenway: Simpson St to 22nd St	SP01	Wittwer	Yes	75%			Aug-18	Sep-18	Mar-19									Construction began 10/29/18. Project completion is expected within 120 calendar days + 7 rain days.
38	Glenn St Neighborhood Improvements	S01H	Wittwer	Yes	100%				Aug-18	Jan-19									Final Acceptance 1/14/19
39	El Paso and SW Greenway: 22nd St to 25th St	SP01	Wittwer	No					Apr-19										Bid advertisement March 2019

40	Robison Elementary Safe Routes to School - Treat Avenue: Between 18th Street and 22nd Street	SP08	Lozano	Yes					Nov-18			Safety Improv	AECOM	100%	Dec-17		CON mid-Nov 2018
41	Bilby Rectangular Rapid Flashing Beacon (RRFB) at Sunnyside HS Crosswalk west of Campbell	40965	Olofosn	No	90%	Oct-18	Oct-18	Oct-18	Dec-18			Bike / Ped	TDOT Traffic Engr	100%			JOC Contract with PACE

PROJECTS ON HOLD - TDOT

42	22ND STREET CORRIDOR PLANNING STUDY, I-10 TO KINO PKWY	SR5A	Wesnitzer		ON HOLD							Other					
43	Alamo Wash / N Grant Road Bank Stabilization	S080	Felix														
44	RTA Bus Pullout Package 14	TIP ID 79.05	Holder		95% Construction	Dec-19	Jul-15	Jan-18	Mar-19	Jan-19		Other	KAZ				Construction activities are underway at remaining pullout at 6th and 26th.
45	RTA Bus Pullout Package 16	TIP ID 51.14	Holder		100% Design	Feb-15	Dec-18	Dec-18	Feb-19			Other	AECOM	100%	Dec-18		R/W Acquisition for Glenn NB remains. Stops to be constructed at: Stone Ave / Prince Rd. NB and SB Stone Ave / Yavapai Rd. NB Stone Ave / Ft Lowell Rd. SB Stone Ave / Glenn St. NB and SB
46	RTA Bus Pullout Package 17	TIP ID 51.14	Holder		100% Design	Apr-15		Sep-19				Other	PSOMAS	99%	Dec-18		R/W Acquisition on hold pending funding. Prince Rd / Romero Rd. EB Prince Rd / Flowing Wells EB Prince Rd / Oracle Rd. WB Prince Rd / First Ave WB and EB Prince Rd / Campbell Ave WB (EB Complete)
47	RTA Bus Pullout Package 18	TIP ID 51.14	Holder		95% Design	Feb-15		Sep-20				Other	Stantec	55%	Jul-15		R/W Acquisition on hold pending funding. Speedway Blvd / Stone Ave WB Speedway Blvd / Warren Ave WB Speedway Blvd / Country Club NB Speedway Blvd / Dodge Blvd WB and EB
48	RTA Bus Pullout Package 19	TIP ID 51.14	Holder		95% Design	Feb-15		Sep-21				Other	KHA	95%	Apr-16		R/W Acquisition on hold pending funding. Speedway Blvd / Columbus Blvd WB and EB Speedway Blvd / Swan Rd NB Speedway Blvd / Rosemont Blvd WB and EB Speedway Blvd / Craycroft Rd WB and EB
49	Downtown Links - I-10: Church to Broadway	S30N	Richards														Evaluating for Re-Bid as soon as feasible.

Tucson Water Project Updates - March, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Tucson Water																		
1	Santa Cruz SC-008 Well Collector Line	W039	BH		100%		N/A	June 2018							N/A		N/A	100% CON complete
2	Tanque Verde - Wentworth Dist Main	W040	KM		100%		N/A	N/A							N/A		N/A	Project awarded to Action Pipeline Contractors. CON to begin February 2019. Pre-CON meeting February 7, 2019.
3	San Paulo Village Main Replacement Phase III	W071	RGP		50%		Apr 19	Apr 19						50%	Nov 2018	90%	Mar 19	Received 50% comments, need to do potholes before 90% submittal.
4	Tierra del Sol Main Replacement Phase I	W072	KM		60%		Jun 2019	July 2019								90%	Feb 2019	Addressing remaing P&P drawings the week of February 7, 2019. Also reviewing completed drafting and previous comments.
5	Santa Cruz Wellfield Pipelines	W089	KM		100%		N/A	N/A							N/A		N/A	CON completed Dec 2018. Project closeout Jan 2019.
6	River Rd 12" Dist Main	W146	JP		60%		Jun 2019	Jul 2019						50%	Oct 2018	90%	Mar 2019	CIP Change Request Form, Project Charter, Schedule, Engineer's Estimate sent for approval processing on 1/28/2019.
7	Calle Santa Cruz 24 inch Transmission Main Repl	W151	RGP		50%		Apr 19	Jun 19						50%	Nov 2018	90%	Mar 19	Received Scour on 2/7, need to do potholes before 90% submittal.
8	Harrison Rd 12-inch Transmission Main	W295	TC		90%		Feb 2019	March 2019							N/A	90%	Dec 2018	Moving forward with design. McGann is working on NPPP & Riparian Habitat Mitigation Plan. Consultant has been given intent to Award notice for Geotechnical Soils investigations & report.
9	Cherry Ave Distr Main, Silver St to Well B-010	W322	KC		45%		Feb 2019	Mar 2019							N/A	90%	Jan 2019	Just need to finish up profile design on the lateral, and survey control sheet. Then it should be ready to go out for 90%. Will try to send out 90% this week 2-15-2019.
10	Irvington Distr Main, Cardinal to Moonstar	W329	KC		75%		March 2019	April 2019							N/A	90%	Feb 2019	Will be sending out 90% out in January. Design is done, but need to finish up survey control sheet. This can be completed maybe a month earlier. Sending out 90% today 2-12-2019.
11	Glenn Street Reclaim Main Replacement	W330	JD		50%		Jun 2019	Jul 2019						50%	Nov 2018	90%	Apr 2019	Project on Track for 90% submittal. Currently potholing for design
12	Santa Cruz Heritage Project	W350	RGP		90%		Feb 19	Mar 19							N/A	90%	Jan 19	Project sent to City ROW for signature on 2/6/2019
13	SC-004 Well Collector Transmission Lines	W378	BH		100%		N/A	Dec 2018							N/A		N/A	50% Construction complete
14	Sahuarita Supply Line Slip Liner	W796	KM		60%		May 2019	June 2019						50%	Jan 2019	90%	Mar 2019	The 60% DES plans (without details) were submitted the week of Jan 21, 2019. Addressing review comments, and drafting several sheets of details to be completed by end of Feb 2019.
15	San Paulo Village Main Replacement Phase I	W850	RGP		90%		Mar 19	Apr 19							N/A	90%	Feb 2019	90% sent out on 2/4/19
16	La Estancia 24-inch Transmission Main Ph II	W287	KM		20%		Sep 2019	Nov 2019						50%	May 2019	90%	June 2019	Proposed easements submitted to COT Real Estate 10/2018. Design on hold pending purchase of four easements, which should be completed by end of April, 2019.
17	Iowa Distr Main, Spencer Rd to Sunset	W324	KC		75%		Feb 2019	Apr 2019							N/A	90%	Jan 2019	Sent out and waiting back on 90% comments.
18	La Cholla Main Upgrade	W473	KC		0%		Apr 2019	May 2019							N/A	90%	Mar 2019	Once we get back survey info. we will focus this as the #1 priority project.
19	Golf Links Main Replacement Phase II	W849	RGP		100%		N/A	N/A							N/A		N/A	Construction of the pipeline complete. Open JOC bid for roadwork on 1/31/19
20	San Paulo Village Main Replacement Phase II	W041	RGP															CIP will have to be revised and made into two project due to size.
21	Tierra del Sol Main Replacement Phase IV	W149	KM		10%		June 2019	Sep 2019						50%	Mar 2019	90%	May 2019	Surveying should be completed by end of February, 2019. Detail design to comence when survey information received.

22	Aerospace 24-Inch Transmission Main	W277	TC	0%	TBD	TBD													RFQ interviews were held with DES Consultants 1/18/2019. Based on the interview results, an Intent to Award notice was then sent to AECOM. Preliminary Scoping Meeting is scheduled for the Aerospace Corridor projects on 2/14/2019.
23	Aerospace 24-inch Transmission Main Loop	W278	TC	0%	TBD	TBD													RFQ interviews were held with DES Consultants 1/18/2019. Based on the results of the interviews an Intent to Award notice was sent to HDR. Preliminary Scoping Meeting is scheduled for the Aerospace Corridor projects on 2/14/2019.
24	UA Science Park 16-inch Transmission Main	W279	BH			Unkown													Pending coordination for ROW/alignment
25	Alvernon 16-inch Transmission Main	W281	TC	0%	TBD	TBD													RFQ interviews were held with DES Consultants 1/18/2019. Based on interview results, an Intent to Award notice was then sent to WestLand. Preliminary Scoping Meeting is scheduled for the Aerospace Corridor projects on 2/14/2019.
26	La Estancia 24-inch Transmission Main Phase I	W286	KM	5%	Sep 2019	Nov 2019													Field Surveying should be completed in February, 2019. Detail design to comence following acquisition of easements for project W287.
27	Cactus Wren 8 inch main Replacement	W384	BH																
28	Loma Saenz C5+ Zone Distribution Main	W647	BH	40%															Expedited delivery - to be processed as pipeline maintenance project
29	Maryvale Manor Subdivision, Phase I MR	W791	BH																