

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021								
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun						
1		Obligation of Funds	0 days	Wed 1/1/20	Wed 1/1/20		1/1																							
2		<b>Development of Detailed Project Work Plan, Budget, and Schedule</b>	<b>43 days</b>	<b>Wed 1/1/20</b>	<b>Fri 2/28/20</b>	1	[Gantt bar for Task 2]																							
3		Detailed Project Work Plan	43 days	Wed 1/1/20	Fri 2/28/20		[Gantt bar for Task 3]																							
4		Detailed Budget	43 days	Wed 1/1/20	Fri 2/28/20		[Gantt bar for Task 4]																							
5		Detailed Schedule	43 days	Wed 1/1/20	Fri 2/28/20		[Gantt bar for Task 5]																							
6		Project Coordination Agreement with Union Pacific Railroad	43 days	Wed 1/1/20	Fri 2/28/20		[Gantt bar for Task 6]																							
7		Kick-off Meeting	0 days	Fri 2/28/20	Fri 2/28/20	3,4,5,6	2/28																							
8		<b>Planning Activities</b>	<b>85 days</b>	<b>Mon 3/2/20</b>	<b>Fri 6/26/20</b>		[Gantt bar for Task 8]																							
9		Identification of Purpose and Need Statement and Analysis of Alternatives	85 days	Mon 3/2/20	Fri 6/26/20	2	[Gantt bar for Task 9]																							
10		Memorandum - Purpose and Need / Alternatives Analysis	0 days	Fri 6/26/20	Fri 6/26/20	9	6/26																							
11		Environmental Fatal Flaws Analysis	85 days	Mon 3/2/20	Fri 6/26/20	2	[Gantt bar for Task 11]																							
12		Memorandum - Environmental Fatal Flaws Analysis	0 days	Fri 6/26/20	Fri 6/26/20	11	6/26																							
13		<b>Freight Forecasting, Market Analysis, and Industrial Development Potential Sites Analysis</b>	<b>85 days</b>	<b>Mon 3/2/20</b>	<b>Fri 6/26/20</b>		[Gantt bar for Task 13]																							
14		Freight Forecasting, Market Analysis, and Industrial Development Potential Sites Analysis	85 days	Mon 3/2/20	Fri 6/26/20	2	[Gantt bar for Task 14]																							

Project: Pima County_CRISI_ARC Date: Mon 6/18/18	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Qtr 1, 2020			Qtr 2, 2020			Qtr 3, 2020			Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021		
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
15		Memorandum - Freight Forecasting, Market Analysis, and Industrial Development Potential Sites Analysis	0 days	Fri 6/26/20	Fri 6/26/20	14																		
16		<b>Conceptual Engineering, Estimating, and Operations Analysis</b>	<b>132 days</b>	<b>Mon 6/29/20</b>	<b>Tue 12/29/20</b>	<b>8,13</b>																		
17		Conceptual Engineering (5% Design) and Capital Planning	132 days	Mon 6/29/20	Tue 12/29/20																			
18		Conceptual Engineering Drawings	0 days	Tue 12/29/20	Tue 12/29/20	17																		
19		Rail Network Planning, Operations Analysis, and Operations Simulation	132 days	Mon 6/29/20	Tue 12/29/20																			
20		Memorandum - Operations Analysis	0 days	Tue 12/29/20	Tue 12/29/20	19																		
21		Capital Replacement and Renewal Analysis	132 days	Mon 6/29/20	Tue 12/29/20																			
22		Operating and Maintenance Cost Forecasting	132 days	Mon 6/29/20	Tue 12/29/20																			
23		Memorandum - Capital and O&M Estimate	0 days	Tue 12/29/20	Tue 12/29/20	22,21																		
24		<b>Economic Analysis</b>	<b>32 days</b>	<b>Wed 12/30/20</b>	<b>Thu 2/11/21</b>	<b>16</b>																		
25		Economic Analysis, including BCA, EIA, and Industrial Development Economic Analysis	32 days	Wed 12/30/20	Thu 2/11/21																			
26		Memorandum - Economic Analysis	0 days	Thu 2/11/21	Thu 2/11/21	25																		
27		<b>Funding Availability Assessment</b>	<b>32 days</b>	<b>Wed 12/30/20</b>	<b>Thu 2/11/21</b>	<b>16</b>																		
28		Funding Availability Assessment	32 days	Wed 12/30/20	Thu 2/11/21																			
29		Memorandum - Funding Availability Assessment	0 days	Thu 2/11/21	Thu 2/11/21	28																		
30		<b>Final Performance Report</b>	<b>64 days</b>	<b>Fri 2/12/21</b>	<b>Wed 5/12/21</b>																			
31		Final Performance Report, including a final report	43 days	Fri 2/12/21	Tue 4/13/21	27																		

Project: Pima County_CRISI_ARC Date: Mon 6/18/18	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			

