

ADOT Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
CONCEPTUAL / STUDY / DESIGN PROJECTS - ADOT																			
1	I10 Ruthrauff TI	H8480	Leon	Yes		Oct-14	Mar-19	May-19				Widening	WSP	Stage 4	Jun-18	Stage 5	Feb-19	Utility Clearance Provided. Project being prepared for Advertisement.	
2	I10 Houghton TI	H8887	Boland	Yes		Oct-18	Aug-19					Widening	Stanley	Stage 2	Oct-18	Stage 3	Mar-19	Monthly Utility Meeting 4th Tuesday at 11am	
3	SR77 River Road to Calle Concordia	H8919	Brown	Yes		Nov-17	Jun-19					Surface Maint	ADOT	Stage 2	Jun-18	Stage 3	Jan-19	Pavement Preservation, Sidewalk and Drainage	
4	I-10 Vail Rd TI and Mt View TI	F0033	Acuna	Yes				Dec-18				Other	TY Lin	Stage 4	Oct-18	Stage 5	Oct-18	Bridge Deck Rehab	
5	I-19 Duval to Pima Mine Rd	F0174	O'Reilly	Yes				Oct-19				Surface Maint	ADOT			Stage 1	Mar-19	Pavement Preservation	
6	I-19 El Toro Bridge	F0004	Mirza	Yes				Jul-19				Other	Kimley-Horn	Stage 4	Apr-18	Stage 5	May-19	Bridge Deck Rehab - Widen	
7	I-19 Helmut Peak Rd	F0138	O'Reilly	Yes				Jul-19				Other	ADOT			Stage 3	Feb-19	Bridge Deck Rehab	
8	SR 86 MP 88.25-Quijotoa	F0159	Davidson	Yes				Mar-19				Safety Improv	ADOT	Stage 3	Aug-18	Stage 4	Nov-18	Guardrail replacement	
9	SR 86 Fresnoal to MP 123.9	H8469	Kandel	Yes				Nov-18				Widening	EPS Group	Stage 4	Aug-15	Stage 5	Oct-18	Widen shoulders, extend culverts	
PROJECTS IN CONSTRUCTION - ADOT																			
10	I19 Ajo Way TI (JCT SR86) Phase 2	F0132/H6806	Leon	Yes		Apr-14	Feb-18	Feb-18	May-18			Widening	FNF						
11	I10 Ina Road TI	H8479	Leon	Yes		Oct-12	Nov-16	Nov-16	Dec-16			Widening	Sundt/Kiewit					Ina Road and Ramps Open	

Town of Marana Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
CONCEPTUAL / STUDY / DESIGN PROJECTS - Marana																			
1	Adonis Road Extension	ST059	Keith Brann	No	0%							New Road	TBD					New roadway by developer. Schedule in development. Driven by ROW acq.	
2	Adonis Subdivision, Drainage Improvements	ST062	Kurt Schmidt	No	30%	Q1 2019	Q3 2019	Q4 2019	Q4 2019	Q3 2020	Q4 2019	Other	Perry	50%	June 2019	90%	Sept 2019	Roadway improvement in residential subdivision.	
3	Avra Valley Rd Pavement Reconstruct	ST061	Kurt Schmidt	No	30%	Q1 2019	Q4 2019	Q4 2019	Q1 2020	Q2 2020	Q4 2019	Surface Maint	SCE	50%	June 2019	90%	Sept 2019	Pavement maintenance/minimal reconstruct.	
4	CMO De Oeste Rd Restoration	ST066	Tom Houle	No	90%	Oct-18	Aug 2019	Sept 2019	Nov-19	Jul-20	Sep-19	Widening	Psomas	90%	July 2019	100%	Aug 2019	Full reconstruct.	
5	Lon Adams Rd, Reconstruction	ST068	Mac Murray	No	15%	Jan-19	Feb-20	Mar-20	Apr-20	Sep-20	Mar-20	Widening	Kittelison	NA	NA	30%	Jun-19	Full reconstruct. Design starts in early 2019.	
6	Thornydale Rd North, Widening	ST071	Tom Houle	No	25%	Oct-18	Dec-19	TBD (Not Funded)				Widening	Psomas	NA	NA	50%	Aug 2019	Full reconstruct.	
7	USMC Nighthawk-72 Memorial Park	PK027	Tom Houle	No	75%	Oct-18	Jan-19	NA	NA	Mar-20	NA	Other	Westland	NA	NA	NA	NA	Park memorial. Admin/design by private entity. At Marana Airport.	
8	CAP Trailhead	PK011	Kurt Schmidt	No	100%	Aug-18	Mar-19	NA	Sep-19	Sep-19	NA	Bike / Ped	Kappcon	NA	NA	NA	NA	Road/parking lot improvements to trailhead. Collaborative effort with CAP/PC.	
PROJECTS IN CONSTRUCTION - Marana																			
9	Aerie Drive Pavement Restoration	ST056	Mac Murray	No	99%	Sep-16	Jun-18	Jul-18	Aug-18	Jun-19		Surface Maint	Southern AZ Paving					Pavement preservation.	
10	Coachline Blvd, Reconstruction	ST057	Tom Houle	No	90%	Oct-16	Sep-18	Sep-18	Oct-18	Jul-19		Surface Maint	Sunland Asphalt Southern AZ Paving					Pavement maintenance.	
11	Ina Rd Pavement Reconstruction	ST058	Mac Murray	No	99%	Sep-16	Jun-18	Jul-18	Aug-18	Jun-19		Surface Maint	Southern AZ Paving					Lighting, landscape, & pavement preservation.	
12	El Rio Riparian Restoration Ph1A	PK026	Kurt Schmidt	No	15%	Jun-17	Apr-19	Mar-19	Jun-19	Sep-19		Other	Pima Paving					Phase 1 of multi-phase job.	
13	Silverbell Rd Sidewalk, TP to Coach	ST069	Kurt Schmidt	No	100%	Sep-18	Dec-18	Apr-19	Jun-19	Aug-19		Bike / Ped	EPS/Falcone					Addition of sidewalk. Hydrant conflicts being investigated.	

Metro Water District Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Metro Water																		
1	Northwest Recharge, Recovery & Delivery System (Partner Components)	15661	LEWIS/BOWEN	No	17%	Apr-18	Sep-21	Mar-20	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages DES & CON varying start/end dates. Total project complete Dec 2022.
2	NWRDS - Metro Recovery System (Booster Facility, Recovery Pipeline and Program Support)	15661	LEWIS/BOWEN	No	5%	Mar-19	Sep-22	TBD	TBD	Dec-22		Other	HDR					Current: Program Mgt & Prelim Des; 6 packages DES & CON varying start/end dates. Total project complete Dec 2022.
3	2nd Herb Johnson Reservoir	15639	LEWIS	No	0%	Jul-22	Jun-23	Jul-23	Oct-23	Sep-24		Other	TBD					Preliminary Cost Opinion complete. Land acquisition investigation started.
4	ADOT Oracle Road Pavement/Drainage Upgrades (Waterline Relocations)	15636	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-21		Other	TBD					Anticipated schedule.
5	AVRP Recharge Improvements	15638	WILSON, W. / DINKEL	No	100%	Mar-19	Jun-19	Jul-19	Oct-19	Jun-20		Other	TBD					All work on State Land. This item can be removed from the next update.
6	E&T 22 Well Replacement	15542	TBD	No	0%	Jul-19	Jun-21	TBD	Jul-19	Jun-21		Other	TBD					
7	Diablo Village Service Line Replacement	15642	DINKEL	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Survey completed FY 2019. Phased construction.
8	Pantano Road Transmission Main	15637	PFEFFER	No	0%	Jul-19	Jun-20	Jul-20	Oct-20	Jun-23		Other	TBD					Design start date reflects revised design. Phased construction.
9	Air Vacuum Release Valve Installation on Existing Camino Del Fierro 24"	15640	PFEFFER	No	0%	Jul-19		TBD		Jun-20		Other	TBD					Short duration project; design and construction within FY20.
10	New Linda Vista Well Deepening		SHEPARD	No	0%	Jul-21	Jun-22	TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.
11	Alcott Well Replacement		TBD	No	0%	Jul-22	Jun-24	TBD	Jul-23	Jun-25		Other	TBD					Phased construction.
12	Creeger Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-26		Other	TBD					Phased construction.
13	1010 to 1070 W. Orange Grove Road Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD					
14	Skyline Ranchos Mainline Replacement		TBD	No	0%	Jul-21	Jun-22	TBD	Oct-22	Jun-23		Other	TBD					
15	Orange Grove Road at Oracle Road, 12" Jack and Bore		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-24		Other	TBD					
16	Plaza Del Oro to Oracle Plaza Mainline Replacement		TBD	No	0%	Jul-22	Jun-23	TBD	Oct-23	Jun-25		Other	TBD					Phased construction.
17	8" "B" Zone Connection in National Drive		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
18	Oracle Road, Giaconda Way to Chula Vista Road, 12" Connection		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
19	Bell "C" to "B" Zone Interconnect (PRV)		TBD	No	0%	Jul-23	Jun-24	TBD				Other	TBD					Construction in future FY.
20	Material Storage - Oracle Jaynes		TBD	No	0%	Jul-23		TBD		Jun-24		Other	TBD					Short duration project; design and construction within FY24.
PROJECTS IN CONSTRUCTION - Metro Water																		
21	Hub Storage Site Expansion New Storage Tank Phase II	15532	LEWIS	No	100%	Mar-18	Aug-18	Aug-18	Oct-18	May-19		Other	Granite					Work is complete. This item can be removed from the next update.
22	RTA La Cholla Boulevard: Overton Rd to Lambert Ln Waterline Relocations	15632	PFEFFER	No	100% const 0% rem/adj			May-18	Jul-18	Mar-20		Other	Innova / Hunter					Waterline relocation complete 3/4/19 by Innova. Remaining work includes removals/adjustments by Hunter (TOV) anticipated to be complete by 3/31/20.
23	RTA Valencia Road Valve and Meter Adjustments	15633	PFEFFER	No	100% const 0% rem/adj			Nov-17	Jan-18	Sep-19		Other	KE&G / Ashton					Waterline relocation complete 4/25/18 by KE&G. Remaining work includes removals/adjustments by Ashton (PC) anticipated to be complete by 9/30/2019.
24	RTA Ina Rd Valve and Meter Adjustments	15635	DINKEL	No	100%				Jul-18	Jun-19		Other	Falcone Bros WestLand / Innova					Removals/adjustments by Falcone Bros (PC) anticipated to be complete by 6/30/2019.
25	Old Nogales Highway Mainline Replacement	15539	WILSON, M.	No	0%	Mar-18	Jun-18	Nov-18	Jul-19	Nov-19		Other						Construction NTP anticipated late July 2019.
26	Large Meter Vault Replacement (13 Total)	15641	SHEPARD	No	0%			TBD	Jul-19	Jun-22		Other	TBD					Utility improvement. Phased CON; various locations in Metro Main.
27	Southwest Telemetry (remaining 3 sites: E&T22, E&T23 & Lazy B)	15643	SHEPARD	No	0%			TBD	Jul-19	Jun-20		Other	TBD					Utility improvement.
28	La Canada CDO Bridge Pipe Joint Replacement	15541	SHEPARD	No	0%			TBD	Jul-21	Jun-22		Other	TBD					Utility improvement.
29	Jessy Lane Waterline Repair		TBD	No	0%			TBD	Jul-23	Jun-24		Other	TBD					
30	Removal of Obsolete District Facilities	15543	VARIES	No				TBD	Jul-19	Jun-24		Other	TBD					Annual program; various sites throughout all Metro service areas.

Town of Oro Valley Project Updates - May, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Oro Valley																		
1	La Canada / Moore Road Roundabout		Rodriguez	No	5%	Jan-19	Jun-19					Intersect / Signal	PSOMAS					PSOMAS has begun design
PROJECTS IN CONSTRUCTION - Oro Valley																		
2	Regional Local Road Repair		Rodriguez	No	30%					May-19		Surface Maint	SAP					Project is under construction (suspension of work until temperatures are back in range)
3	2018-2019 TOV Surface Treatments, Phase II.	30 18/19 02	Rodriguez	No			Feb-19			Apr-19	Jun-19	Surface Maint	In-House					(Moore Road, Monterra Vista) Design Phase will be completed by February 2019 construction should start in April 2019 finish June 2019
4	Palisades Multi-Use Path	30 17/18 12	Rodriguez	No								Bike / Ped	AECOM					Plans have been completed
5	2018-2019 TOV Surface Treatments, Phase I.	30 18/19 01	Rodriguez	No	30%					Oct-18	May-19	Surface Maint	Regional Pavement Maintenance of Arizona					Project is under construction (suspension of work until temperatures are back in range)

PAG / RTA Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
ALL PROJECTS - PAG / RTA																		
1	RTA Bus Pullout Package 14	TIP ID 79.09	Holder		100% CON	Dec-10	Jul-15	Jan-18	Mar-18	Mar-19		Other	KAZ					Construction activities have been completed TEP pole at NB Yavapai has been removed. Two TEP poles still remain, at Prince for both NB and SB. Relocation needs to occur before 7/22. R/W Acquisition for Glenn NB remains, and is being turned over to the City in case legal action is required. Stops to be constructed at: Stone Ave / Prince Rd. NB and SB Stone Ave / Yavapai Rd. NB Stone Ave / Ft Lowell Rd. SB Stone Ave / Glenn St. NB and SB
2	RTA Bus Pullout Package 16	TIP ID 51.14	Holder		20% CON	Feb-15	Dec-18	Dec-18	Mar-19			Other	SAP	100%	Dec-18			R/W Acquisition currently underway. Prince Rd / Romero Rd. EB Prince Rd / Flowing Wells EB Prince Rd / Oracle Rd. WB Prince Rd / First Ave WB and EB Prince Rd / Campbell Ave WB (EB Complete)
3	RTA Bus Pullout Package 17	TIP ID 51.14	Holder		99% DES	Apr-15	Jul-19	Sep-19				Other	PSOMAS	99%	Dec-18			R/W Acquisition on hold pending funding. Speedway Blvd / Stone Ave WB Speedway Blvd / Warren Ave WB Speedway Blvd / Country Club NB Speedway Blvd / Dodge Blvd WB and EB
4	RTA Bus Pullout Package 18	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-20				Other	Stantec	55%	Jul-15			R/W Acquisition on hold pending funding. Speedway Blvd / Columbus Blvd WB and EB Speedway Blvd / Swan Rd NB Speedway Blvd / Rosemont Blvd WB and EB Speedway Blvd / Craycroft Rd WB and EB
5	RTA Bus Pullout Package 19	TIP ID 51.14	Holder		95% DES	Feb-15		Sep-21				Other	KHA	95%	Apr-16			

PCDOT Project Updates - June/July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - PCDOT																		
1	Kolb Rd: Sabino to Sunrise - 3 LANE SECTION	4KSCSD	Bennett	CON	100%	Apr-16	Mar-19	May-20	Jul-20	Oct-21	May-20	Widening	PSOMAS	Final PS&E	Sep-18	N/A	N/A	Finalizing R/W. SW Gas beginning relocation efforts. CL & TEP relocation to occur over next 12 months.
2	Speedway: Painted Hills to Camino de Oeste Safety Shoulders	4HSBSP	Bennett	DES/CON	99%	Apr-16	Apr-19	Aug-19	Nov-19	Dec-20	Apr-19	Safety Improvements	WSP	Final PS&E	Feb-19	N/A	N/A	RW & Utility Relocation Efforts moving forward. Roadway RW is awaiting resolution to be able to submit to ADOT/FHWA for funding authorization.
3	Tanque Verde/TV Loop	4TVTVL	Bennett	CON	100%	Dec-16	Apr-19	Jun-19	Sep-19	Feb-20	Jun-19	Traffic/Signal	EPS	Final PS&E	Apr-19	N/A	N/A	Project approved and currently out to bid.
4	Ajo Airport Security Fence	4AJOP	Rust	DES/CON	100%	Dec-18	Apr-19	May-19	Sep-19	Dec-19	N/A	Safety Improvements	Kimley-Horn	Final PS&E	Apr-19	N/A	N/A	County fronts and is reimbursed all costs up to Construction. Awaiting Grant Award
5	Sign Panel Replacement	4TRSPR	Rust	CON	100%	May-17	Apr-19	May-19	Jul-19	Apr-20	N/A	Safety Improvements	Greenlight	Final PS&E	May-19	N/A	N/A	Awaiting ADOT Construction Authorization
6	Pima County School Safety Project: White - Pister	4SSWPI	Rust	DES/CON	100%	Apr-17	May-19	Jul-19	Oct-19	Jul-20	N/A	Safety Improvements	Kimley-Horn	NEPA	Nov-18	Final PS&E	Apr-19	CE Received Finalizing Final PS&E.
7	Pavement Preservation FY20 \$6M HURF	4PPP20	Bennett	No	100%	Feb-19	Jun-19	Jun-19	Sep-19	Mar-20	N/A	Pavement Preservation	N/A	N/A	N/A	N/A	N/A	HURF Portion of Project Bidding, 2 JOCs - One bidding & one awaiting TW relocation prior to bidding.
8	Wilmot: Valencia to DMAFB Entrance	4WVDME	Rust	No	95%	Jul-18	Jul-19	Aug-19	Nov-19	Jun-20	Nov-19	Reconstruct	SCE	Initial PS&E	Mar-19	Final PS&E	Jun-19	SW Gas to relocate facilities
9	Skyline/Sunrise TE Project	4SUNTE	Rust	CON	5%	Apr-19	May-20	May-20	Jul-20	Aug-21	N/A	Safety Improvements	AECOM	N/A	N/A	Project Assessment	Aug-19	Schedule Allows 1 year for design
10	Wilmot & Sahuarita at Grade Signals	4SWINT	Rust	No	1%	Sep-19	Oct-20	Oct-20	Jan-21	Nov-21	Oct-20	Safety Improvements	TBD	TBD	TBD	TBD	TBD	Project established.
11	Houghton Road Widening	4SHRWD	Rust	No	1%	Oct-19	Oct-21	Oct-21	Dec-21	Aug-23	Oct-21	Reconstruct	TBD	TBD	TBD	TBD	TBD	Consultant Selection Underway
12	Sunset Connection - River Road	4SRRIV	Bennett	No	0%	TBD	TBD	TBD	TBD	TBD	TBD	New Roadway	TBD	TBD	TBD	TBD	TBD	Project under review for direction/alternatives to be pursued.
OTHERS																		
13	Valencia Extension - Rocking K Development	4VHOST	Bennett	No	100%	N/A	May-18	Apr-19	TBD	TBD	N/A	New Roadway	PSOMAS	Final PS&E	Jun-18	N/A	N/A	County to assume ownership of road once constructed. BOS approved Development Agreement - Awaiting Bid Results
14	Broadway Blvd: Euclid to Country Club	4BBECC	COT	DES/CON	90%	Jun-12	Dec-18	TBD	TBD	TBD	N/A	Reconstruct	HDR WSP	N/A	N/A	N/A	N/A	Project Managed by City of Tucson. Web site indicates
15	I-10 and Ruthrauff	N/A	ADOT	DES/CON	N/A	N/A	N/A	Summer 2019	Fall 2019	Fall 2021	N/A	Reconstruct	K-H Traffic	N/A	N/A	N/A	N/A	ADOT webpage indicates going to constructon Fall of 2019
PROJECTS IN CONSTRUCTION - PCDOT																		
16	Benson Hwy at Drexel Rd Intersection Imprvmts	4DRXXL	Bennett	DES/CON	99%	Mar-16	Jun-18	Jun-18	Oct-18	Apr-19	Sep-18	Traffic/Signal	Stantec Whelcon	Final PS&E	Feb-18	N/A	N/A	Intersection Complete - Landscape Establishment
17	Houghton Road CityCounty Shoulders	4HRCCS	Rust	No	1%	Jul-18	Oct-18	Apr-19	Jun-19	Oct-19	N/A	Widening	In House/SAP	N/A	N/A	N/A	N/A	NTP Issued
18	Aerospace Parkway Extension (NEW)	4AER02	Cole	No	98%	Phase 1: Feb-17 Phase 2: May-17	Phase 1: Jul-17 Phase 2: May-18	CMAR under contract	Phase 1: Aug-17 Phase 2: May-18	Final: May 2019	Complete	New Roadway	AECOM / Kittelson / Borderland	Jan-18	May-18	N/A	N/A	All GMP's awarded, 1-100% completed, 2&3 - 99% completed, 4 - 97%, 5 - 62% complete pending pavement invoicing. Overall construction is 98% Paving is fully completed, the Raytheon final connection has been delayed until the new gate facility is nearing completion (not started yet), instead allowing traffic to use the current direct routing. Landscaping is completed, substantially completed and punch list work is underway.
19	Bopp Road - Sarasota Blvd at Kinney Road	4KINBO	Rust	CON	0%	Dec-16	Sep-18	Sep-19	Dec-19	Sep-20	Aug-19	New Roadway	AECOM/TBD	Final PS&E	Aug-18	N/A	N/A	Century Link completing a late relocation. ADOT reauthorization July 2019
20	King Canyon Trailhead Improvements	4KCTHP	Wilson		30%	Feb-19	Dec-19	Jan-20	Apr-20	Jul-20	N/A	New Roadway	CFLHD/ JACOBS	Scoping Report	Apr-17	Initial Design	TBD	Draft environmental tech memos reviewed by PDEQ. Returned comments in June, 2019. New Manager CFLHD - Dustin Robin.
21	Regional Local Road Repair Program	4PPLOC	Lane	No	98%	N/A	N/A	N/A	N/A	Oct-19	N/A	Pavement Preservation	N/A	N/A	N/A	N/A	N/A	Majority of projects complete. Temp delaying some from completion. More details available at www.Pima.gov
22	Ina Rd: Shannon to La Cholla Sidewalks	4INASW	Bahe/DOT Con	CON	100%	Oct-14	Jun-18	Jun-18	Sep-18	Jun-19	N/A	Sidewalk/Ped	AECOM/ Falcone	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Project Complete - Landscape Establishment
23	Curtis-HWY Drive Safety Shoulders	4CHDCR	Bahe/DOT Con	CON	100%	Aug-16	Jun-18	Jun-18	Dec-18	May-19	N/A	Safety Improvements	Kimley-Horn/ SAP	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Project Complete
24	Valencia Far West: Ajo to Wade	4RTVWE	Bennett	No	30%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20	Jun-18	Widening	KHA/Ashton	Final PS&E	Oct-17	N/A	N/A	Work continues on site.
25	El Paso SW Greenway	4REPSW	Bahe	No	95%	Mar-16	Jul-17	JOC	Feb-19	Jun-19	N/A	New Ped/Bike Facilities	Kimley-Horn/Durazo	Final PS&E	Jun-18	N/A	N/A	This project has been broken out into 3 phases. Phase 1 complete. Phase 3: 11th to 10th, construction underway to complete May 2019. Kinder Morgan requires stand by during portions of work. Phase 3 work delayed waiting for Kinder Morgan oversight agreement, currently in place, work in progress.
OTHERS																		
26	La Cholla: Overton to Tangerine	4LCBOT	Skinner / OV	No	10%	N/A	N/A	N/A	Jan-19	Dec-20	N/A	Widening	AECOM/Hunter	Stage V	Jul-16	N/A	N/A	Hunter Awarded Contract. Construction Underway. Pass through only.

Pima County RFCD Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer/ Contractor	Last Submittal Pkg		Next Submittal Package		Notes/Comments/Updates/Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RFCD																			
1	Santa Cruz River Sediment Management - Congress Street to Grant R	5SCRMP	Colby Fryer	No	100%	Apr-16	Jan-17	Jan-19	Feb-19	Jun-19	N/A	Channel Maintenance	In-House	N/A	N/A	N/A	N/A	Project Complete	
2	El Rio Golf Course and Wash Improvements	5ERGLF	John Spiker	No	75%	Jan-18	Apr-19	Apr-19	Jul-19	Oct-19	N/A	Drainage Improvements	Kimley Horn	100% PS&E	May-19			County and City are developing a plan for basins to be installed on the El Rio Wash at the El Rio Golf Course. Watershed study is complete and public meeting is scheduled for May 2019	
3	Canada Del Oro Wash North Bank - I-10 to Thornydale Road	5CDONB	Janice Hughes	No	95%			May-19	Aug-19	Nov-20	Aug-19	Bank Protection	Cypress Civil	100% PS&E	Jul-18			Development Agreement with property developer. Working with UPRR and ADOT to finalize ROW use permits	
4	Arroyo Chico Detention Basin USACOE - Inc. 3	4F2205	Janice Hughes	Yes	60%	Sep-18	Dec-19	Jan-20	Mar-20	Sep-20	TBD	Drainage Improvements	Tetra Tech			30% re-design	N/A	ACOE contract, under redesign to address geotechnical issues, new design to be soldier pile/soil nail construction	
5	Airport Wash/ El Vado Wash Drainage Improvements	5ELVDO	Janice Hughes	No	50%	Oct-18	Dec-19	Apr-20	Jul-20	Jun-21	Jul-20	Drainage Improvements	CMG Drainage	30% PS&E	N/A			FEMA has approved the LOMR and we are working toward design of detention basin and culverts	
6	El Rio Preserve Bank Protection	5LKMNA	Deirdre Brosnihan	No	50%	Oct-18	May-20	May-20	Jul-20	Aug-21	N/A	Bank Protection	Psomas	N/A	N/A	30% Plans	N/A	Bank protection design underway in coordination with Town of Marana restoration plan	
7	Santa Cruz River Park East Bank - Irvington to Drexel	5SCRIR	Deirdre Brosnihan	No	50%	Oct-18	Oct-19	Jun-20	Sep-20	Sep-21	N/A	River Park Improvements	Kimley-Horn	N/A	N/A	30% Plans	May-19	IGA with City of Tucson complete and design is underway	
8	Ruthrauff, Gardner Lane/UPRR Culvert	5UPRR	Janice Hughes	No	50%	Dec-16	Jun-20	Aug-20	Sep-20	Jul-21	Aug-20	Drainage Improvements	Kimley Horn	15% Plans	Sep-18	30% Plans	May-19	2 culverts under UPRR with associated 3155 LF collector channels to provide design flow to SCR via ROMP channel. Held up by UPRR permitting	
9	Tucson Diversion Channel Levee - Swan to Craycroft	5TDCSW	Deirdre Brosnihan	No	30%	Oct-18	Jun-19	N/A	N/A	N/A	N/A	Levee Improvements	Tetra Tech	H&H Study	N/A			Remodeling to determine updated hydrology and hydraulics per ACOE standards. If breaches still pose an issue, then the project will proceed into design and construction.	
PROJECTS IN CONSTRUCTION - PCRFCD																			
10	El Corazon Bank Protection	5CORZN	John Spiker	No	75%	Oct-15	Feb-17	Aug-18	Oct-18	Aug-19		Bank Protection	Ashton					Under Construction	
11	Kino Sports Complex South	KSCSSC	John Spiker	No	60%	Aug-16	Jun-18	Jun-18	Sep-18	Dec-19		Sports Complex	Haydon Building Corporation					GMP 3 approved in April 2019. Under construction	
12	Green Valley Drainageway 6 Repairs	5GVDW6	Deirdre Brosnihan	No	50%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20		Drainage Improvements	CMG Drainage					Culverts, aprons, erosion protection, and channel maintenance improvements have been designed and ready for construction	

Pima County RWRD Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - PC RWRD																		
1	Fairgrounds WRF - Force Main Connection	3FGS17	Jason Bahe	No	95%	Aug-18	Jun-18	NA	Jul-19	Oct-20	NA	Other	Dibble Borderland	DES 95%	Apr-19	100%	May-19	Sewer Augmentation from Pima County Fairgrounds to existing conveyance system at Rita Rd/I-10.
2	Raytheon Augmentation	3RAYAG	David Badger	No	0%	Jun-19	Sep-19	NA	Sep-19	Feb-20	NA	Other	Westland / JOC	NA	NA	60%	Aug-19	2,500 feet of gravity sewer from MH 8044-19A along Aero Park Blvd to the intersection of Nogales Highway and Aero Park Blvd
3	Prince Road Sewer Replacement @ Oracle Road	3OPR19	Dave Kay	No	15%	Apr-19	Sep-19	Jul-19	Oct-19	Jul-20	NA	Other	EEC / TBD	NA	NA	30%	May-19	Alignment study complete
4	Aerospace Corridor Augmentation - Segment 2	3ASC15	Dave Kay	No	87%	Jun-16	Jun-19	NA	Jul-20	Mar-22	NA	Other	Westland Borderland	87%	Nov-18	95%	Apr-19	Sewer Augmentation from 36st to Aerospace, Design delay due to UPRR ROW issues. Anticipate 1st round of comments from Working on procurement package. Scope changed to include a second new FM
5	Continental Ranch Pumpstation - Additional Force Main	3CFS15	Dave Kay	No	10%	Jun-19	Mar-20	Apr-19	Jul-20	Jul-21	NA	Other	TBD	NA	NA	30%	TBD	Sewer Augmentation near University of Arizona - Currently in the planning stage
6	Speedway Area Capacity Augmentation - Mabel	3SAC15	Shawn Tilson	No	30%	May-19	May-20	Aug-19	Aug-20	Jun-21	NA	Other	Stantec / TBD	NA	NA	30%	Aug-19	
7	Tres Rios WRF Anammox Treatment Process	3ANOMX	Bobby DeAngelo	No	0%	TBD	TBD	NA	TBD	TBD	NA	Other	TBD	NA	NA	30%	TBD	Currently in Procurement
PROJECTS IN CONSTRUCTION - PC RWRD																		
8	Tres Rios Nutrient Recovery Project	3BBUMP	Bobby DeAngelo	No	20%	May-18	Feb-19	NA	May-19	Apr-20	NA	Other	HDR	95%	Mar-19	100%	Apr-19	GMP 1 Issued for purchase of long lead items. Exit Gate 3.2 held 04/08/19.
9	Twin Peaks - Blue Bonnet Gravity Sewer Segment 1 & 3	3TPBBS, GMP #2	David Badger	No	100%	Past	Mar-18	NA	Apr-18	Dec-19	NA	Other	EEC Achen Gardner					Sewer Augmentation: Twin Peaks- CD Manana to Tangerine, Hartman - Linda Vista to Cortaro
10	Tres Rios WRF BioGas Cleaning & Utilization Project	3GAS18	Bobby DeAngelo	No	10%	Aug-18	Sep-19	NA	Apr-19	Apr-20	NA	Other	Ashton / Bartlett & West	30%	Jun-19	60%	Aug-19	GMP 1 Issued for purchase of long lead items. Also construction underway for electrical infrastructure

Town of Sahuarita Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Sahuarita																		
1	Quail Crossing Extension - Phase 2		Beth Abramovitz	No		Mar-19	Sep-20					New Road	Psomas					Awarded to Psomas 2-25-19
PROJECTS IN CONSTRUCTION - Sahuarita																		
2	La Posada Intersection and Pavement Preservation		Paul Burton	No	0%		Apr-19		Aug-19			Intersect / Signal	PACE / SAP					New signal installation and pavement preservation.
3	Pima Mine Road Pavement Preservation (town limits to town limits)		Cookie Gallegos	No	0%				Aug-19			Surface Maint	SAP					Pavement preservation
4	Municipal Complex Parking Lot Pavement Preservation		Cookie Gallegos	No	100%				Jun-19			Surface Maint	Sunland					Completed June 2019
5	Local Roads Pavement Preservation for FY2020		Cookie Gallegos	No	0%				Oct-19			Surface Maint	Holbrook					Contact Cookie Gallegos at rgallegos@sahuaritaaz.gov for additional information

Tucson Department of Transportation Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - TDOT																		
1	Arcadia and Timrod Bike Boulevards	SA12	Bemis	Yes	60%							Bike / Ped	Psomas	60%	May-19	100%	Aug-19	60% plans submitted 5/7/19 for review. 100% submittal anticipated August 2019.
2	Silverbell Rd, El Camino Del Cerro to Goret Rd	SR6A	DeWitte	No	100%							Widening	EPS	100%	Apr-19			ROW acquisition process underway
3	I-11 & Intermountain West Corridor Study (ADOT)		Steiner	Yes								Other	WSP	Unk	Nov-19	Unk	Unk	Tier 1 EIS, Nogales to Wickenburg. Looking to select alternative by Nov 2019. Public Meeting 5/8/19. ADOT PM is Jay Van Echo.
4	Houghton Road Corridor: 22nd Street to Irvington Road	SR1J	Marietti	No								Widening	Psomas	60%	Aug-17	90%	Dec-19	R/W ACQUISITIONS ONGOING, PRIOR RIGHTS ISSUES BEING RESOLVED. 100% SUBMITTAL BY 2020, CONSTRUCTION START AS SOON AS FALL 2021. CONSTRUCTION ESTIMATE \$33M
5	Houghton Road Corridor: Valencia Road to Mary Ann Cleveland Way	SR1H	Marietti	No		Jul-17	Feb-19	Aug-19	Jan-19	Mar-19	Oct-19	Widening	Psomas	90%	Nov-18	100%	Jul-19	COORD WITH ALSD, ROW ACQUISITIONS COMPLETE BY JULY 2019, CENTURYLINK UTILITY RELOCATIONS COMPLETE BY OCT 2019, SWG RELOCATIONS COMPLETE BY NOV 2019, EXTENSIVE UTILITY CONFLICTS WITH TEP, TW, SWG, & CTL WILL REQUIRE LARGE AMOUNT OF ROW FOR RELOCATIONS. ARTIST SELECTION APPROVED. 90% CONSTRUCTION ESTIMATE \$16.0 MILLION.
6	Grant Road Bicycle HAWK at Arcadia Ave	SH31	Espino	No								Intersect / Signal	Stantec	60%	Jan-19	100%	TBD	Designer is Stantec
7	Grant Road Phase 3-4: Palo Verde to Venice	SR2A	Burbank	No								Widening	HDR	90%	Feb-19	100%	Aug-19	90% plans submitted 2/15/19. Proceeding with ROW acquisitions. Trying to get Phase 3/4 into construction fall 2021
8	Pedestrian HAWKs Package 1 (22nd/Longfellow, Campbell/Wyoming, 6th/Ohio)	SH35/SH37/SH40	Spencer	Yes	5%	May-19						Intersect / Signal	Kimley-Horn			15%	Sep-19	Scoping/preliminary design stage. Construction funding programmed for FY21.
9	Pedestrian HAWKs Package 2 (Alvernon/Bellevue, Pima/Mountain View, Prince/Crescent Manor)	SH36/SH38/SH39	Spencer	Yes	5%	May-19						Intersect / Signal	WSP			15%	Aug-19	Scoping/preliminary design stage. Construction funding programmed for FY21.
10	22nd St: Kino Parkway to Tucson Blvd, I-10 to Tucson Blvd, Segmental Bridge over UPRR	SR5A	Wesnitzer										AECOM	100%	May-18			100% plans sent to utilities for review.
11	Santa Cruz River: Irvington to Drexel - East Bank		Espino	No	50%							Bike / Ped	Kimley-Horn	50%	Apr-19			
PROJECTS IN CONSTRUCTION - TDOT																		
12	Grant Road Phase 2: Castro to Fremont	SR2A	Burbank	No	Complete		Jun-15		Mar-17	Dec-18		Widening	Psomas / Markham	100%	Jun-15			Complete. Final Acceptance 12/7/18. In Landscape Establishment phase for 3 years.
13	FY19 Rehabilitation Package 1	S102	Orsini	No					Oct-18			Surface Maint	Granite	100%	Aug-18			Granite began construction 2/11/19, 6 month project. Substantially complete.
14	FY19 Rehabilitation Package 2	S102	Spencer	No					Jul-19			Surface Maint	Granite					Granite to begin work on 7/15/19, 90 day contract. Work on River Road, Roger Road, & Runway Drive.
15	Broadway Blvd: Euclid to Country Club Widening	SR3A	DeWitte	No								Widening	HDR/TBD	100%	Aug-18			Bid opening 6/28/19, bids being evaluated for award recommendation. Construction to begin September 2019 after utility relocations completed (TEP poles & attached utilities). 600
16	Five Points Art Enhancements	S196	Wesnitzer	Yes								Other	Granite	100%	Nov-18			Precon held 7/2/19
17	HURF FY19 Chip Seal Program		Garcia	No					Mar-19	Jun-19		Surface Maint	JOC/Sunland					Plans not needed. Work to be completed by June 30, 2019.
18	Swan and Valencia Annexation District		Garcia	No					Jun-19			Surface Maint	TBD					Two chip seal packages. Pkg 1 (Rancho Valencia) utility adjustments pending. Pkg 2 (Littleton) is complete.
19	FY19 PROPOSITION 101 Residential Package 1: Green Acres Estates, Bear Canyon - Tanque Verde Acres, Bear Canton - Tanque Verde Country Estates/Bear Canyon Woods.	S101	Wesnitzer	No								Surface Maint	TBD					Currently out for bid. Working on Bid Amendment 3
20	FY19 PROPOSITION 101 Residential Package 2: Westside Development and A Mountain - Paseo Vista and Vista Del Pueblo, Elvira - Mission Manor/ Rita Manor, Julia Keen - Country Club Park.	S101	Wesnitzer	No								Surface Maint						Preparing Bid Documents
21	Arroyo Chico Urban Greenway - Country Club Road Bike HAWK Crossing	SP09	Garcia	No					Sep-18	Jun-19		Intersect / Signal	JOC/Mtn Power					Country Club at Winsett Street. Substantial completion 6/22/19
22	Treat Avenue / Fort Lowell Road HAWK Signal Bike Blvd	SP12	Garcia	No	0%			Jun-18	Sep-18			Intersect / Signal	JOC/Mtn Power					On site work started
23	Copper - Flower Bike Boulevard	SP10	Garcia	No	0%				TBD			Bike / Ped	Sturgeon Electric					Precon held 5/1/19. 26 week lead time for signal poles.
24	Speedway Blvd & Richey Blvd HAWK	SH32	Espino	No	0%			Mar-19	Pending			Intersect / Signal	JOC/PACE	100%	Jun-18			Precon held 5/6/19. 120 day contract time. NTP pending.
25	22nd Street & Belvedere Avenue HAWK	SH33	Espino	No	0%			Mar-19	Pending			Intersect / Signal	JOC/PACE	100%	Jun-18			Precon held 5/6/19. 120 day contract time. NTP pending.

26	Mary Ann Cleveland Way at Atterbury Wash	SA24	Marietti	No	Substantial Completion							100%	Apr-18		Finalizing JOC Change Order and Pay Estimate documents. Finishing punch list items. 99% complete.
27	Houghton Road Corridor: UPRR to I-10	SR1G	Marietti	Yes	50%		Aug-18	Jan-19	Dec-19		Widening	Borderland	100%		Precon and Partnering meeting held 10/03/18. NTP 1/7/19. Construction ~50% complete.
28	22nd Street HAWK at Osborne Avenue		Marhefka	No							Intersect / Signal		100%	Nov-17	PROJECT TO BE CONSTRUCTED WITH ER&SW GREENWAY, 22ND STREET TO 25TH STREET PROJECT.
29	Broadway Blvd: Camino Seco to Houghton	SR10	DeWitte	No				Sep-18	Jan-20		Widening	KE&G	100%	Jul-18	KE&G STARTED ROADWAY CONSTRUCTION MID SEPTEMBER 2018 WITH A 16-MONTH SCHEDULE BY 7/23/19. SEWER & WATER WORK ESSENTIALLY COMPLETE. SWG EXTENSION COMPLETE. CTL RELOCATION FROM TEP POLES COMPLETE. TEP POLE RELOCATION COMPLETE.
30	Valencia Road & Kolb Road Intersection	SR13	Burbank	No			Jul-18	Aug-19							
31	Downtown Links - I-10: Church to Broadway	S30N	Orsini	No								Granite/Borderland			PRECONSTRUCTION PHASE. CONSTRUCTION ANTICIPATED DEC 2019. POTENTIAL FOR EARLY GMP IN SOME AREAS.
32	Liberty Bike Blvd	SP04	Espino	Yes	Substantial Completion			Mar-19	Jun-19		Bike / Ped	Granite	100%	Feb-18	Substantially complete, contractor working on punchlist items.
33	Rio Vista Elementary Safe Routes to School (Limberlost, First Ave to Campbell)	SP06	Wesnitzer	Yes	Substantial Completion			Mar-19	Jun-19		Safety Improv	Pima Paving	100%	Jul-18	Substantially complete, contractor working on punchlist items.
34	Houghton Road Corridor: Bridge over UPRR	SR1A	Wesnitzer	Yes				Mar-17	Nov-18		Other	Puhlice			Roadway Construction near completion. Landscape establishment phase. Liquidated damages.
35	El Paso and SW Greenway: Simpson St to 22nd St	SP01	Marhefka	Yes	Complete		Aug-18	Sep-18	May-19		Bike / Ped	Durazo	100%	Oct-17	Complete. Final Acceptance 5/29/19. In Landscape Establishment phase for 1 year.
36	Glenn St Neighborhood Improvements	S01H	Marhefka	Yes	Complete			Aug-18	Jan-19			Pima Paving	100%	Feb-18	Final Acceptance 1/14/19. Rock placement in basins reworked by DOC crews.
37	El Paso and SW Greenway: 22nd St to 25th St	SP01	Marhefka	No								Stantec	100%	Jun-15	Going out to JOCs for bids July 2019.
38	Robison Elementary Safe Routes to School - Treat Avenue: 18th Street to 22nd Street	SP08	Lozano	Yes				Nov-18			Safety Improv	AECOM	100%	Dec-17	Project at final stages. Contractor has faced liquidated damages since 4/1/19, needs striping & HAWK to be operational.

PROJECTS ON HOLD - TDOT

39	22ND STREET CORRIDOR PLANNING STUDY, I-10 TO KINO PKWY	SR5A	Wesnitzer	No							Other				
3	2nd Street Bike & Ped Improvements	SP14	Bemis	Yes	30%						Bike / Ped	AECOM	30%	Jul-14	ON HOLD UA: 2nd Street & Olive / 2nd Street & Highland
4	5th Street Bike Boulevard	SP11	Bemis	No							Bike / Ped	AECOM			ON HOLD
40	FAMA 4th Ave Streetscape Feasibility Study		Toothaker								Other		100%		QUESTION IS "WHAT IS UNDER THE SIDEWALKS AND IN INTERSECTING STREETS". The project has held 2 DES charrettes. COST ESTIMATES WILL BE PREPARED AS PART OF THIS PLAN DOCUMENT - UTILITY LOCATIONS WILL HAVE INFLUENCE ON THE COSTS. FAMA IS CURRENTLY WORKING TOWARD GETTING THIS PROJECT READY FOR CONSTRUCTION, ANY INFORMATION YOU CAN SHARE WOULD BE VERY HELPFUL. JULY 2018: PROJECT DEVELOPMENT HAS SLOWED DOWN IN PART DUE TO

Tucson Water Project Updates - July, 2019

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS - Tucson Water																		
1	San Paulo Village Main Replacement Phase II	W041	RGP		100%		Dec 2019	Jan 2020						N/A	N/A	50%	Aug 2019	Plan sheets have been cut, started placement of existing utilities. Plans signed by Engineer and sent to CDOT for ROW signature on 6/11/19. Anticipate plan set ready for JOC bid process July 1, 2019.
2	San Paulo Village Main Replacement Phase III	W071	RGP		100%		June 2019	July 2019						100%	Jun 2019	N/A		90% design drawings submitted May 31, awaiting review comments from agencies and utilities. 100%/Final drawing submittal will in early July 2019.
3	Tierra del Sol Main Replacement Phase I	W072	KM		90%		July 2019	Aug 2019						90%	May 2019			Bids received. Hunter Contracting is apparent low bidder. Intent to award email sent and waiting on bonding documentation before NTP can be issued. Request for purchase order sent. Pending PDEQ permit fee payment. Pending internal paperwork submittal to construction. Pending NTP letter. Anticipating start of construction 8/1/19.
4	River Rd 12" Dist Main	W146	JP		100%		Jun 2019	Jul 2019						100%	Apr 2019	N/A		KLM will evaluate moving portions of the main replacements to the streets, and/or designating portion of the main replacement as maintenance work. Additional field surveying may be required depending on results of evaluation.
5	Tierra del Sol Main Replacement Phase IV	W149	KM		10%		Sep 2019	Oct 2019						N/A		50%	Jul 2019	Potholes received from Cardno on 6/18/19. Arch data recovery continue and is scheduled to be done by end of July. Anticipate sending 100% plan review to CDOT the week of July 8 and have signed plans and bid documents to APS & TW Procurement by end of July. With a 28 day bid period anticipate bid opening in Sept. and NTP in Oct.
6	Calle Santa Cruz 24 inch Transmission Main Repl	W151	RGP		85%		Jul 2019	Aug 2019						50%	Nov-18	100%	Jul 2019	CIP change request submitted on 6/18/19 with updated project schedule and construction cost. Pending coordination effort for May & June 2019 invoice payment. Reviewing project to get more familiarize.
7	Aerospace 24-Inch Transmission Main	W277	AF		15%		Mar 2020	May 2020						N/A		50%	Dec 2019	CIP change request to be submitted by 6/21/19 with updated project schedule and construction cost. Pending coordination effort for May & June 2019 invoice payment. Reviewing project to get more familiarize.
8	Aerospace 24-inch Transmission Main Loop	W278	AF		15%		Mar 2020	May 2020						N/A		50%	Dec 2019	Detail design proceeding. SUE activities commencing. NPPO, Endangered Species, Archaeological clearance commencing. ADOT submittal for bored crossing of I-10 to commence with 50% design submittal.
9	UA Science Park 16-inch Transmission Main	W279	BH		On Hold		UNK	UNK						N/A			UNK	Plans approved by Pima County. Pending PDEQ payment. Pending RFP bid solicitation via Job Order Contract. Anticipating RFP to be sent by mid July and award of contract by mid August. Pending internal submittal to construction.
10	Alvernon 16-inch Transmission Main	W281	AF		15%		Mar 2020	May 2020						N/A		50%	Jan 2020	Received final plans on 6/28/19. Anticipating minor review comments prior to plans being approved internally. Pending coordination with Procurement for bid advertisement.
11	La Estancia 24-inch Transmission Main Phase I	W286	KM		50%		Aug 2019	Oct 2019						50%	Jun 2019	90%	Aug-19	Project in construction - anticipated completion date 06-28-2019. Survey was received and we are in the process of placing the existing utilities.
12	La Estancia 24-inch Transmission Main Ph II	W287	KM		50%		Oct 2019	Nov 2019						50%	Jun 2019	90%	Aug-19	Evaluating opportunity and project schedule duration to expedite the design and delivery of project via alternative method.
13	Harrison Rd 12-inch Transmission Main	W295	TC		100%		June 2019	Aug 2019						90%	Dec 2018	N/A		Evaluating opportunity and project schedule duration to expedite the design and delivery of project via alternative method.
14	Glenn Street Reclaim Main Replacement	W330	JD		95%		July 2019	Aug 2019						90%	Apr 2019	100%	Jun-19	Addressing remaining review comments, and drafting/referencing details. 90% submittal will be sent out by mid July 2019.
15	Loma Saenz C5+ Zone Distribution Main	W647	BH		100%		Apr 2019	May 2019									N/A	Bid pkg sent to APS & TW Procurement. With a 28 day bid period anticipate bid opening in August and NTP in September.
16	A-62 12" Transmission Main	W742	RGP		15%		Mar 2020	Apr 2020						N/A	N/A	50%	Oct 2019	
17	Maryvale Manor Subdivision, Phase I MR	W791	BH		10%		Oct 2019	Nov 2019						N/A	N/A	50%	Sep 2019	
18	Maryvale Manor Subdivision, Phase II MR	W846	BH											N/A	N/A	50%	Sep 2019	
19	Sahuarita Supply Line Slip Liner	W796	KM		85%		Aug 2019	Sep 2019						50%	Jan 2019	90%	July 2019	
20	San Paulo Village Main Replacement Phase I	W850	RGP		100%		Jun 19	Jul19						90%	Feb 2019	100%	Jun 2019	