

Project Updates - January, 2019 UCC Meeting

Town of Marana

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS																		
1	Adonis Road Extension	ST059	Keith Brann	No	0%							New Road	TBD					New roadway by developer. Schedule in development. Driven by ROW acq.
2	Adonis Subdivision, Drainage Improvements	ST062	Kurt Schmidt	No	0%	1st Qtr 2019	3rd Qtr 2019	4th Qtr 2019	4th Qtr 2019	3rd Qtr 2020	3rd Qtr 2020	Other	Perry	NA	NA	Und.	Und.	Roadway improvement in residential subdivision.
3	Avra Valley Rd Pavement Reconstruct	ST061	Kurt Schmidt	No	0%	1st Qtr 2019	4th Qtr 2019	4th Qtr 2019	1st Qtr 2020	2nd Qtr 2020	4th Qtr 2019	Surface Maint	SCE	NA	NA	Und.	Und.	Pavement maintenance/minimal reconstruct.
4	CMO De Oeste Rd Restoration	ST066	Tom Houle	No	25%	Oct-18	Jun-19	Aug-19	Nov-19	Jul-20	Sep-19	Widening	Psomas	NA	NA	30%	Jan-19	Full reconstruct.
5	Lon Adams Rd, Reconstruction	ST068	Mac Murray	No	0%	Jan-19	Jan-20	Feb-20	Mar-20	Sep-20	Feb-20	Widening	TBD	NA	NA	30%	Jun-19	Full reconstruct. Design starts in early 2020.
6	Thornydale Rd North, Widening	ST071	Tom Houle	No	25%	Oct-18	Jun-19	Aug-19	Nov-19	Jul-20	Sep-19	Widening	Psomas	NA	NA	30%	Jan-19	Full reconstruct.
7	USMC Nighthawk-72 Memorial Park	PK027	Tom Houle	No	0%	Oct-18	Jan-19	NA	NA	Mar-20	NA	Other	Westland	NA	NA	NA	NA	Park memorial. Admin/design by private entity. At Marana Airport.
8	Silverbell Rd Sidewalk, TP to Coach	ST069	Kurt Schmidt	No	75%	Sep-18	Dec-18	Jan-19	Feb-19	Jun-19	TBD	Bike / Ped	EPS	NA	NA	60%	Oct-18	Addition of sidewalk. Hydrant conflicts being investigated.
9	CAP Trailhead	PK011	Kurt Schmidt	No	NA	Aug-18	Feb-19	Aug-18	Mar-19	Apr-19	NA	Bike / Ped	Kappcon	NA	NA	NA	NA	Road/parking lot improvements to trailhead. Collaborative effort with CAP/PC.

PROJECTS IN CONSTRUCTION

10	Aerie Drive Pavement Restoration	ST056	Mac Murray	No	15%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving					Pavement preservation.
11	Coachline Blvd, Reconstruction	ST057	Tom Houle	No	15%	Oct-16	Sep-18	Sep-18	Oct-18	Apr-19		Surface Maint	Sunland Asphalt					Pavement maintenance.
12	Ina Rd Pavement Reconstruction	ST058	Mac Murray	No	50%	Sep-16	Jun-18	Jul-18	Aug-18	Apr-19		Surface Maint	Southern AZ Paving					Lighting, landscape, & pavement preservation.
13	Santa Cruz River Shared Use Path Phase III	PK006	Tom Houle	Yes	80%	2005	2007	Jul-18	Sep-18	Jan-19		Bike / Ped	NGU					Bike path project. Admin by ADOT.
14	El Rio Riparian Restoration Ph1A	PK026	Kurt Schmidt	No	100%	Jun-17	Apr-19	Jan-19	Feb-19	Mar-19		Other	TBD					Phase 1 of multi-phase job.

Town of Oro Valley

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	

CONCEPTUAL / STUDY / DESIGN PROJECTS

1	2018-2019 TOV Surface Treatments, Phase II.	30 18/19 02	Rodriguez	No	30%							Surface Maint	In-House					(Moore Road, Monterra Vista) Design Phase will be completed by February 2019 construction should start in April 2019 finish June 2019
2	Palisades Multi-Use Path	30 17/18 12	Rodriguez	No	100%							Bike / Ped	AECOM					Plans have been completed

TOWN OF ORO VALLEY PROJECTS IN CONSTRUCTION

3	Regional Local Road Repair		Rodriguez	No	30%					May-19		Surface Maint	SAP					Project is under construction (suspension of work until temperatures are back in range)
4	2018-2019 TOV Surface Treatments, Phase I.	30 18/ 19 01	Rodriguez	No	30%				Oct-18	May-19		Surface Maint	Regional Pavement Maintenance of Arizona					Project is under construction (suspension of work until temperatures are back in range)

Town of Sahuarita

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	

CONCEPTUAL / STUDY / DESIGN PROJECTS

1	Rancho Sahuarita Boulevard and Camino Lago Azul/La Villita Intersection Improvements		Einweck/Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR			60%	Dec-18	
2	Duval Mine Road and La Canada Drive Signal Improvements		Einweck/Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR			60%	Dec-18	
3	Calle Arroyo Sur and Nogales Highway Intersection/Signal Improvements		Einweck/Burton	No		Sep-18	Mar-19					Intersect / Signal	HDR			60%	Dec-18	
4	La Posada Intersection and Pavement Preservation		Einweck/Burton	No		Dec-18	Mar-19					Intersect / Signal	Kittelsohn			30%	Jan-19	
5	Quail Crossing Extension - Phase 2		Abramovitz	No		Feb-19	Sep-20					New Road	TBD					

PROJECTS IN CONSTRUCTION

6	Parks Parking Lots Pavement Preservation		Abramovitz	No	20%							Surface Maint	Sunland					Projects under construction.
---	--	--	------------	----	-----	--	--	--	--	--	--	---------------	---------	--	--	--	--	------------------------------

Project Updates - January, 2019 UCC Meeting

Pima County Department of Transportation

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
CONCEPTUAL / STUDY / DESIGN PROJECTS																			
1	Speedway: Painted Hills to Camino de Oeste Safety Shoulders	4HSBSP	Roberts	DES/CON	90%	Apr-16	Feb-19	May-19	Jul-19	Jul-20	Apr-19	Safety Improvement	WSP	Initial PS&E	Dec-18	Final PS&E	Feb-18	Final PS&E to be submitted Feb-2019, Resolved issues with ADOT relative to Cultural Report. Right of Way moving forward.	
2	Kolb Rd: Sabino to Sunrise - 3 LANE SECTION	4KSCSD	Bennett	CON	100%	Apr-16	Mar-19	Jun-19	Aug-19	Nov-20	Jun-19	Widening	PSOMAS	Final PS&E	Sep-18	N/A	N/A	Updated Final PS&E submitted with Final COT Water efforts. RW being worked on for acquisitions. Other utilities beginning relocation efforts. Con schedule dependent upon utility relocations.	
3	Tanque Verde/TV Loop	4TVTVL	Roberts	CON	60%	Dec-16	Mar-19	May-19	Jul-19	May-20	Jun-19	Traffic/Signal	EPS	Initial PS&E Plans	Sep-18	Final PS&E	Feb-19	Initial PS&E OTS completed. Moving forward with Final PS&E.	
4	Pima County School Safety Project: White - Pister	4SSWPI	Rust	DES/CON	42%	Apr-17	May-19	Jul-19	Oct-19	Jul-20	TBD	Safety Improvement	Kimley-Horn	NEPA/CE	Nov-18	Final PS&E	Feb-19	Submission of Tech Docs being completed. Moving forward with Final PS&E.	
5	Ajo Airport Security Fence	4AJOP	Rust	DES/CON	1%	Dec-18	May-19	TBD	TBD	TBD	N/A	Safety Improvement	Kimley-Horn	TBD	TBD	TBD	TBD	County fronts and is reimbursed all costs up to Construction. Delay in executing design contract due to FAA review.	
6	Wilmot: Valencia to DMAFB Entrance	4WVDME	Rust	No	7%	Jul-18	Jul-19	Aug-19	Nov-19	Jun-20	TBD	Reconstruct	SCE	TBD	TBD	TBD	TBD	Intersection Traffic Memo complete. Additional scope approved at Dec Gate Meeting to modify Wilmot/Valencia intersection.	
7	Sign Panel Replacement	4TRSPR	Roggenthen	CON	95%	May-17	Oct-18	Feb-19	Mar-19	Apr-20	N/A	Safety Improvement	Greenlight	N/A	N/A	Final PS&E	Jan-18	Sign inventory effort currently under contract with consultant.	
8	Skyline/Sunrise TE Project	4SUNTE	Roberts	CON	0%	Jan-19	May-20	May-20	Jul-20	Aug-21	N/A	Safety Improvement	TBD	TBD	TBD	TBD	TBD	ADOT has approved request for Design Phase. Scope of Work/Consultant Selection in process.	
OTHERS																			
9	Valencia Extension - Rocking K Development	4VHOST	Bennett	No	100%	N/A	May-18	Jun-18	TBD	TBD	N/A	New Roadway	PSOMAS	Final PS&E	Jun-18	N/A	N/A	County to assume ownership of road once constructed. BOS approved Development Agreement - Awaiting to see if Awarded	
10	Broadway Blvd: Euclid to Country Club	4BBECC	COT	DES/CON	90%	Jun-12	Dec-18	TBD	TBD	TBD	N/A	Reconstruct	HDR	N/A	N/A	N/A	N/A	Project Managed by City of Tucson. □	
11	I-10 and Ruthrauff	N/A	ADOT	DES/CON	N/A	N/A	N/A	Spring 2019	Summer 2019	Summer 2021	N/A	Reconstruct	WSP K-H Traffic	N/A	N/A	N/A	N/A	ADOT webpage indicates going to construction Summer of 2019	
PROJECTS IN CONSTRUCTION																			
1	Houghton Road CityCounty Shoulders	4HRCCS	Rust	No	100%	Jul-18	Oct-18	Nov-18	Feb-19	Jun-19	N/A	Widening	In House	N/A	N/A	N/A	N/A	COT IGA Completed. CON Ad. SAP Low Bid. Awaiting S. Houghton Review	
1	Benson Hwy at Drexel Rd Intersection Imprvmts	4DRXXL	Roberts	DES/CON	70%	Mar-16	Jun-18	Jun-18	Oct-18	Feb-19	Sep-18	Traffic/Signal	Stantec/ Whelcon	Final PS&E	Feb-18	N/A	N/A	Whelcon constructing intersection .	
2	Aerospace Parkway Extension (NEW)	4AER02	Cole	No	73%	Phase 1: Feb-17 Phase 2: May-17	Phase 1: Jul-17 Phase 2: May-18	CMAR under contract	Phase 1: Aug-17 Phase 2: May-18	Final: Feb 2019	Complete	New Roadway	AECOM / Kittelson / Borderland	Jan-18	May-18	N/A	N/A	All GMP#s are awarded, 1 is 100% completed, 2&3 are 99% completed, 4 is 30%, 5 is 2% complete, UPRR will close road early December and Mid January. NOTE: there is a conflict with guy wires on an abandoned TEP pole, comms need to shift to remove pole.	
3	Bopp Road - Sarasota Blvd at Kinney Road	4KINBO	Roggenthen	CON	0%	Dec-16	Sep-18	Jun-19	Sep-19	Jun-20	Aug-19	New Roadway	AECOM/TBD	Final PS&E	Aug-18	N/A	N/A	All approvals have been received. Century Link late in relocations - causing delay in bid till summer 2019	
4	King Canyon Trailhead Improvements	4KCTHP	Wilson	No	0%	N/A	N/A	N/A	N/A	Dec-19	TBD	New Roadway	CFLHD	Scoping Report	Apr-17	Initial Design	TBD	Pass through only - Fed design and construction. Project will improve King Canyon TH parking lot and access to Kinney Rd. Central Federal Lands Highway Division (CFLHD) will be hiring a consultant to design the project in FY 18. PCDOT and NRPR to provide guidance and input during design. Locate UG power to Desert Museum (conflicts TBD). Modification #1 from FHWA extending the schedule one calendar year from 12/19 to 12/20.	
5	Cortaro Farms Rd - Camino de Oeste to Thornydale	4CFCOT	Bennett	No	99%	Oct-14	Dec-16	Jun-17	Sep-17	Dec-18	Dec-16	Widening	PSOMAS/ Hunter	Final PS&E	Dec-16	N/A	N/A	Scheduled for completion Dec 2018, final clean up items - Jan 2019.	
6	Arterial/Collector Program (pavement preservation)	4PPP19	Lane	No	100%	Mar-18	Jun-18	Jun-18	Jul-18	Nov-18	N/A	Overlay	N/A					All work in this project is complete except for three roads affected by SWGas work. They will be completed in Spring 2019.	
7	Regional Local Road Repair Program	4PPLOC	Lane	No	90%	N/A	N/A	N/A	N/A	Mar-19	N/A	Pavement Preserva	N/A	N/A	N/A	N/A	N/A	Oro Valley and Marana work on hold (seals only). Tucson and Sahuarita work complete. Two County chip seal projects remain. More details also available at www.Pima.gov	
8	Thornydale Rd: Cortaro Farms to Linda Vista	4TCFLV	Bahe	No	99%	Jan-18	Apr-18	May-18	Aug-18	Jan-18	N/A	Safety Improvement	HDR/SAP	Final PS&E	Apr-18	N/A	N/A	Mill/overlay/widening complete. Final clean up	
9	Pavement Test Section Project	4PPP19	Bennett	No	99%	Apr-18	Jun-18	Jun-18	Sep-18	Jan-19	N/A	Pavement Preserva	In House	Final PS&E	N/A	N/A	N/A	Segments Complete. Signage and clean up Jan 2019	
10	Ina Rd: Shannon to La Cholla Sidewalks	4INASW	Bahe/ DOT Con	CON	40%	Oct-14	Jun-18	Jun-18	Sep-18	Aug-19	N/A	Sidewalk/Ped	AECOM/ Falcone	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bid Open/Awarded In process of scheduling PreCon	
11	Curtis-HWY Drive Safety Shoulders	4CHDCR	Bahe/ DOT Con	CON	1%	Aug-16	Jun-18	Jun-18	Nov-18	Jul-19	N/A	Safety Improvement	Kimley-Horn/SAP	Final PS&E	Mar-18	N/A	N/A	Federally-funded. Authorized 06/11/18 Bid Open/Awarded- NTP 11/20/18	
12	Valencia Far West: Ajo to Wade	4RTVWE	Bennett	No	6%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20	Jun-18	Widening	KHA/Ashton	Final PS&E	Oct-17	N/A	N/A	Work continues on site.	
13	Kinney Road Gap project: Ajo to Bopp	4KINAC	Roggenthen	No	99%	Jun-18	Nov-18	Nov-18	Nov-18	Jan-19	N/A	Pavement Preserva	In House SAP(JOC)	N/A	N/A	N/A	N/A	Project awarded, Pavement placed, Final clean up - Jan 2019	
14	El Paso SW Greenway	4REPSW	Bahe	No	90%	Mar-16	Jul-17	JOC		Oct-18	N/A	New Ped/Bike Facilities	Kimley-Horn	Design		N/A	N/A	This project has been broken out into 3 phases. Phase 1: 29th and 11th complete. Phase 2: 10th west to mini park, pending Phase 3 completion, Phase 3: 11th to 10th, construction underway to complete March 2019. Kinder Morgan requires stand by during portions of work.	
15	Pantano Riverpath: Craycroft to Glenn	4PANCG	Cole	No	100%	N/A	N/A	JOC	Oct-17	Mar-18	N/A	New Ped/Bike Facilities	N/A	N/A	N/A	N/A	N/A	Working with Flood Control. All properties acquired. Last property closing, with project close December.	
OTHERS																			
16	La Cholla: Overton to Tangerine	4LCBOT	Skinner / OV	No	0%	N/A	N/A	N/A	N/A	N/A	N/A	Widening	AECOM/ Hunter	Stage V	Jul-16	N/A	N/A	Hunter Awarded Contract. Starting Construction Early 2019. Pass through only.	

Project Updates - January, 2019 UCC Meeting

Pima County Regional Flood Control District

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer /Contractor	Last Submittal Pkg		Next Submittal Package		Notes/Comments/Updates/Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS																		
1	Tucson Diversion Channel Levee - Swan to Craycroft	5TDCSW	Deirdre Brosniha	No	1%	Oct-18	Jun-19	N/A	N/A	N/A	N/A	Levee Improvements	Tetra Tech	H&H Study	N/A			Remodeling to determine updated hydrology and hydraulics per ACOE standards. If breaches still pose an issue, then the project will proceed into design and construction.
2	Canada Del Oro Wash North Bank - I-10 to Thornydale	5CDONB	Janice Hughes	No	90%			May-19	Aug-19	Nov-20	Aug-19	Bank Protection	Cypress Civil	100% PS&E	Jul-18			Development Agreement with property developer. Working with UPRR and ADOT to finalize ROW use permits
3	Airport Wash/ El Vado Wash Drainage Improvements	5ELVDO	Janice Hughes	No	20%	Oct-18	Dec-19	Apr-20	Jul-20	Jun-21	Jul-20	Drainage Improvements	CMG Drainage	LOMR	N/A			IGA with City of Tucson complete and working toward design of detention basin and culverts, waiting FEMA approval of design discharges
4	Santa Cruz River Park East Bank - Irvington to Drexel	5SCRIR	Deirdre Brosniha	No	10%	Oct-18	Oct-19	Jun-20	Sep-20	Sep-21	N/A	River Park Improvements	Kimley-Horn	30% Plans	N/A			IGA with City of Tucson complete and working toward design of river park
5	El Rio Preserve Bank Protection	5LKMNA	Deirdre Brosniha	No	10%	Oct-18	May-20	May-20	Jul-20	Aug-21	N/A	Bank Protection	Psomas	30% Plans	N/A			Bank protection design underway in coordination with Town of Marana restoration plan
6	Santa Cruz River Sediment Management - 29th Street	5SCRMP	Colby Fryer	No	90%	Apr-16	Jan-17	Jan-19	Feb-19	Jun-19	N/A	Channel Maintenance	In-House	N/A	N/A	N/A	N/A	County desires to restore lost channel capacity due to long term aggradation in the Santa Cruz River. Coordination with the City of Tucson and Rio Nuevo ongoing
7	El Rio Golf Course and Wash Improvements	5ERGLF	John Spiker	No	60%	Jan-18	Apr-19	Apr-19	May-19	Oct-19	N/A	Drainage Improvements	Kimley Horn	100% PS&E	Jun-18	H&H Study	Jan-19	County and City are developing a plan for basins to be installed on the El Rio Wash at the El Rio Golf Course. Project was halted to study the entire watershed. Watershed study draft under review
8	Ruthrauff, Gardner Lane/UPRR Culvert	5UPRR	Janice Hughes	No	25%	Dec-16	Jun-20	Aug-20	Sep-20	Jul-21	Aug-20	Drainage Improvements	Kimley Horn	15% Plans	Sep-18	30% Plans	Jan-19	2 culverts under UPRR with associated 3155 LF collector channels to provide design flow to SCR via ROMP channel. Held up by UPRR permitting
9	Arroyo Chico Detention Basin USACOE - Inc. 3	4F2205	Janice Hughes	Yes	60%	Sep-18	May-19	Jun-19	Sep-19	Sep-19	TBD	Drainage Improvements	Tetra Tech	30% Re-design	TBD			ACOE contract, under redesign to address geotechnical issues, new design to be soldier pile/soil nail construction

PROJECTS IN CONSTRUCTION																		
10	El Corazon Bank Protection	5CORZN	John Spiker	No	5%	Oct-15	Feb-17	Aug-18	Oct-18	Jun-19		Bank Protection	Ashton					Pre-Con October 2018
11	Kino Sports Complex South	KSCSSC	John Spiker	No	20%	Aug-16	Jun-18	Jun-18	Sep-18	Dec-19		Sports Complex	Haydon Building Corporation					CMAR Project - GMP 1 construction start October 2018. Final design to be complete Jan 2019
12	Green Valley Drainageway 6 Repairs	5GVDW6	Deirdre Brosniha	No	20%	Sep-15	Jan-18	Mar-18	Aug-18	Aug-20		Drainage Improvements	CMG Drainage					Culverts, aprons, erosion protection, and channel maintenance improvements have been designed and ready for construction

Pima County Regional Wastewater Reclamation Department

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS																		
1	Aerospace Corridor Augmentation - Segment 2	3ASC15	Kay, Dave	No	87%	Jun-16	Feb-19	NA	Jul-20	Mar-22	NA	Other	Westland Borderland	87%	Nov-18	95%	Dec-18	Sewer Augmentation from 36st to Aerospace, Design delay due to UPRR R/way issues
2	Fairgrounds WRF - Force Main Connection	3FGS17	Bahe, Jason	No	30%	Aug-18	Jun-18	NA	Jul-19	Oct-20	NA	Other	Dibble Borderland	DES 30%	Nov-18	60%	Feb-19	Sewer Augmentation from Pima County Fairgrounds to existing collection system
3	Speedway Area Capacity Augmentation	3SAC15	Mario, Robles	No	0%	May-19	May-20	May-20	Aug-20	Feb-20	NA	Other	Stantec TBD	NA	NA	30%	Aug-19	Sewer Augmentation near University of Arizona - Currently in the planning stage
4	Twin Peaks - Blue Bonnet Gravity Sewer Segment	3TPBBS, GMP #2	Badger, David	No	60%	Past	Mar-18	NA	May-18	Dec-19	NA	Other	ECC Achen Gardner	90%	Dec-18	100%	Jan-18	Sewer Augmentation: Twin Peaks- CD Manana to Tangerine, Hartman - Linda Vista to Cortaro
5	Continental Ranch Pumpstation - Additional Force Main	3CFS15	Ortiz, Noel	No	10%	Mar-19	Mar-20	Mar-18	Jun-20	Sep-21	NA	Other		NA	NA	30%	TBD	

PROJECTS IN CONSTRUCTION																		
5	Aerospace Corridor Augmentation - Segment 1	3ASC15	Kay, Dave	No	100%	Apr-16	Jan-18	NA	Feb-18	Dec-18		Other	Westland Borderland					Sewer Augmentation: Nogales Hwy south to Old Vail Road, east to AZ State Prison
6	Twin Peaks - Blue Bonnet Gravity Sewer Segment	3TPBBS, GMP #1	Badger, David	No	100%	Past	Past	NA	Sep-18	Dec-18		Other	ECC Achen Gardner					Sewer Augmentation: Blue Bonnet - Linda Vista to Twin Peaks

Arizona Department of Transportation

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	UTIL Reloc Deadline			Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS																		
1	I10 Ruthrauff TI	H8480	Leon	Yes		Oct-14	Mar-19	May-19				Widening	WSP	Stage 4	Jun-18	Stage 5	Feb-19	Utilities finalizing relocation plans and providing utility clearances
2	I10 Houghton TI	H8887	Boland	Yes		Oct-18	Aug-19					Widening	Stanley	Stage 2	Oct-18	Stage 3	Mar-19	Monthly Utility Meeting 4th Tuesday at 11am
3	SR77 River Road to Calle Concordia	H8919	Brown	Yes		Nov-17	Jun-19					Surface Maint	ADOT	Stage 2	Jun-18	Stage 3	Jan-19	Pavement Preservation, Sidewalk and Drainage
4	I-10 Vail Rd TI and Mt View TI	F0033	Acuna	Yes				Dec-18				Other	TY Lin	Stage 4	Oct-18	Stage 5	Oct-18	Bridge Deck Rehab
5	I-19 Duval to Pima Mine Rd	F0174	O'Reilly	Yes				Oct-19				Surface Maint	ADOT			Stage 1	Mar-19	Pavement Preservation
6	I-19 El Toro Bridge	F0004	Mirza	Yes				Jul-19				Other	Kimley-Horn	Stage 4	Apr-18	Stage 5	May-19	Bridge Deck Rehab - Widen
7	I-19 Helmut Peak Rd	F0138	O'Reilly	Yes				Jul-19				Other	ADOT	Stage 3		Stage 5	Feb-19	Bridge Deck Rehab
8	SR 86 MP 88.25-Quijotoa	F0159	Davidson	Yes				Mar-19				Safety Improv	ADOT	Stage 3	Aug-18	Stage 4	Nov-18	Guardrail replacement
9	SR 86 Fresnal to MP 123.9	H8469	Kandel	Yes				Nov-18				Widening	EPS Group	Stage 4	Aug-15	Stage 5	Oct-18	Widen shoulders, extend culverts

PROJECTS IN CONSTRUCTION																		
4	I19 Ajo Way TI (JCT SR86) Phase 2	F0132/H6806	Leon	Yes		Apr-14	Feb-18	Feb-18	May-18			Widening	FNF					
5	I10 Ina Road TI	H8479	Leon	Yes		Oct-12	Nov-16	Nov-16	Dec-16			Widening	Sundt/Kiewit					

Project Updates - January, 2019 UCC Meeting

Tucson Department of Transportation

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates						UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish	Percentage (%)				Submittal Date	Percentage (%)	Anticipated Date		
CONCEPTUAL / STUDY / DESIGN PROJECTS																			
1	FAMA 4th Ave Streetscape Feasibility Study		Toothaker									Other			100%				Working to gather existing conditions information. MAIN QUESTION IS "WHAT IS UNDER THE SIDEWALKS AND IN INTERSECTING STREETS". The project has held 2 DES charettes. COST ESTIMATES WILL BE PREPARED AS PART OF THIS PLAN DOCUMENT - UTILITY LOCATIONS WILL HAVE INFLUENCE ON THE COSTS. FAMA IS CURRENTLY WORKING TOWARD GETTING THIS PROJECT READY FOR CONSTRUCTION, ANY INFORMATION YOU CAN SHARE WOULD BE VERY HELPFUL. JULY 2018: PROJECT DEVELOPMENT HAS SLOWED DOWN IN PART DUE TO THE EMERGENCE OF SOME DEVELOPMENT RESISTANCE.
2	ARCADIA AVE & TIMROD ST BIKE BOULEVARDS	SA12	Bemis									Bike / Ped	Psomas	30%	Jul-18	60%	Nov-18	DESIGN PHASE, CURRENTLY PREPARING THE INTIAL PA AND 15% PLANS. NO UPDATES.	
3	SILVERBELL ROAD, INA TO GRANT	SR6A	DeWitte									Widening	EPS	90%	Sep-18	100%	Mar-19	Phase 2: El Camino del Cerro to Goret. HISTORIC PROPERTIES TREATMENT PLAN COMPLETED, WILDLIFE STUDY COMPLETED, AND 404 PERMIT PROCESS UNDERWAY.	
4	Copper - Flower Bike Boulevard	SP10	Garcia					Fall 2018				Bike / Ped	KHA					Assigned to new PM, JESUS GARCIA. Working on utility clearances, Century Link pending. Bid process expected to start Sept, 2018.	
5	2nd Street Bike & Ped Improvements	SP14	Bemis	Yes								Bike / Ped	URS					UA: 2nd Street & Olive / 2nd Street & Highland	
6	5th Street Bike Boulevard	SP11	Bemis									Bike / Ped	URS						
7	I-11 & Inter-Mountain West Corridor Study		Marietti									Other						Tier 1 Environmental Impact Study, Nogales to Wickenburg. Looking to select alternative by Nov 2019	
8	Houghton Road Corridor: 22nd Street to Valencia Road		Marietti												30%	Jun-17	60%	Dec-19	DESIGN SUSPENDED AND CURRENTLY ON HOLD PENDING RESOLUTION OF FUNDING ISSUES; 60% MILESTONE 01 SEPT 2017; DESIGN SUSPENDED 18 MONTHS; R/W & UTIL WORK WAITING TO BEGIN; 100% SUBMITTALS BY LATE 2019; CONSTRUCTION START PERHAPS AS SOON AS EARLY FALL 2021, NO UPDATES.
9	Houghton Road Corridor: Valencia Road to Mary Ann Cleveland		Marietti					Jul-17	Feb-19	Aug-19	Nov-19		Psomas	60%	Apr-18	90%	Nov-18	EXTENSIVE UTILITY CONFLICTS WITH TEP, TW, SW GAS, CENTURY LINK WILL REQUIRE LOTS OF ROW TO PLACE RELOCATED INFRASTRUCTURE. ARTIST SELECTION PROCEEDING, SETTING UP INTERVIEWS, 60% COST ESTIMATE \$16.4 MILLION.	
10	Five Points Art Enhancements	S196	Marietti	Yes								Other						CONTACTING EXISTING UTILITY COMPANIES TO ASCERTAIN POTENTIAL EFFECTS REGARDING LOCATION OF STEEL ARCH PEDESTAL FOUNDATIONS; WRAPPING UP 100% FINAL DESIGN PACKAGE SUBMITTAL FOR ADOT REVIEW; PROJECT CONSTRUCTION COSTS ARE INCREASING SUBSTANTIALLY.	
11	22nd Street & Belvedere Avenue HAWK	SH33	Orsini									Intersect / Signal	Stantec	90%	Nov-17			Designer Stantec has submitted sealed plan submittal to TDOT. Package was submitted to utilities in August 2018, and utility clearances came in. RTA Construction funding was set for FY2021 (July 2020), but it seems project construction will get moved up with funds from another funding source.	
12	FY19 Rehabilitation Package 1	S102	Orsini									Surface Maint	Granite	100%	Aug-18			Granite beginning construction work 1/18/19.	
13	Grant Road Bicycle HAWK at Arcadia Ave	SH31	Orsini									Intersect / Signal	Stantec	15%					
14	Speedway Blvd HAWK at Richey Blvd	SH32	Orsini									Intersect / Signal	Stantec	100%				Designer Stantec has submitted sealed plan submittal to TDOT. Package was submitted to utilities in August 2018, and utility clearances came in. RTA Construction funding was set for FY2021 (July 2020), but it seems project construction will get moved up with funds from another funding source.	
15	Broadway Blvd: Euclid to Country Club Widening	SR3A	Orsini									Widening	HDR	100%	Aug-18			RIGHT-OF-WAY ACQUISITIONS ONGOING; UTILITY RELOCATIONS ANTICIPATED TO START IN LATE 2018, FOLLOWED BY ROADWAY CONSTRUCTION BEGINNING IN 2019.	
16	Grant Road Phase 3-4: Palo Verde to Venice	SR2A	Spencer									Widening	HDR	90%	Aug-18	100%	Jan-19		
18	22nd St: Kino Parkway to Tucson Blvd, I-10 to Tucson Blvd, Segmental Bridge over UPRR	SR5A	Wesnitzer										AECOM	100%	May-18			100% Plans sent to utilities for review by TDOT	
19	HURF FY19 Chip Seal Program		Garcia									Surface Maint						Plans are not need. Work to be completed before June 30, 2019.	
20	Swan and Valencia Annexation District		Garcia									Surface Maint	In-house					Swan Rd: Mill & Overlay from the RTA Project limits to Los Reales. Construction of sidewalk from Valencia Rd to Fairy Duster Dr.	
21	Santa Cruz River: Irvington to Drexel - East bank.		Espino									Bike / Ped	Kimely-Horn					15% Design.	
22	FY19 PROPOSITION 101 Residential Package 1: Green Acres Estates, Bear Canyon - Tanque Verde Acres, Bear Canton - Tanque Verde Country Estates/Bear Canyon Woods.	S101	Wesnitzer															Preparing Bid Documents.	
24	FY19 PROPOSITION 101 Residential Package 2: Westside Development and A Mountain - Paseo Vista and Vista Del Pueblo, Elvira - Mission Manor/ Rita Manor, Julia Keen - Country Club Park.	S101	Wesnitzer															Preparing Bid Documents.	

PROJECTS IN CONSTRUCTION

25	Grant Road Phase 2: Castro to Fremont	SR2A	Burbank					Jun-15		Mar-17	Dec-18		Widening	Psomas / Markham Contracting	100%	Jun-15			BASE LIFT COMPLETED, SIDEWALKS COMPLETE, AND STORM DRAIN WORK COMPLETE. WORK ON NORTH HALF OF GRANT ROAD IS ON GOING. LANDSCAPE WORK CONTINUES THROUGHOUT THE PROJECT. SIGN FOUNDATIONS STARTING AND NEW TRAFFIC SIGNAL POLES GOING UP. TOUCAN CROSSWALK IS OPEN. WORK IS ONGOING.
26	29002 - Regional Local Road Repair Program Package No. 2		Felix							Jun-18	Jul-18	Sep-18		Surface Maint	Sunland				Colonia Solana, Stone Loop, Sunset Villa, South Gate, Grant Industrial Park and Pullman Addition.
27	Arroyo Chico Urban Greenway Country Club Road Bike HAWK Crossing	SP09	Garcia								Sep-18			JOC				Country Club at Winsett Street	
28	Treat Avenue / Fort Lowell Road HAWK Signal Bike Blvd	SP12	Garcia							Jun-18	Sep-18			Intersect / Signal	JOC				CON to start as soon as equipment arrives, estimated Sept 2018
29	Mary Ann Cleveland Way at Atterbury Wash		Marietti													100%	Apr-18		Finalizing JOC Change Order and Pay Estimate documents. Finishing punch list items.
30	Houghton Road Corridor: Valencia Rd to I-10		Marietti	Yes						Aug-18	Nov-18			Borderland					PreCon and Partnering meeting held 10/03/18. Possible Nov 2018 NTP.
31	22nd Street HAWK at Osborne Avenue		Wittwer								Sep-18			Intersect / Signal		100%	Nov-17		PROJECT TO BE CONSTRUCTED WITH ER&SW GREENWAY, 22ND STREET TO 25TH STREET PROJECT.

Project Updates - January, 2019 UCC Meeting

32	Broadway Blvd: Camino Seco to Houghton		Orsini					Sep-18	Jan-20				90%	Feb-17			KE&G TO START ROADWAY CONSTRUCTION MID SEPTEMBER 2018 WITH A 16-MONTH SCHEDULE DURATION.
33	Valencia Road & Kolb Road Intersection		Richards					Jul-18	Aug-19								12 MONTH CONSTRUCTION STARTED JULY 23RD. PROJECT IS ON SCHEDULE. WITH TRAFFIC NOW FLIPPED TO NEW PAVEMENT ON NORTH SIDE OF VALENCIA AND WEST SIDE OF KOLB. PHASE 2 SEWER AND WATER WORK ABOUT TO BEGIN. SWG EXTENSION COMPLETE. CENTURYLINK COMPLETE WITH RELOCATION FROM TEP POLES. TEP POLE RELOCATION COMPLETE.
34	Liberty Bike Blvd	SP04	Espino	Yes				Aug-18			Bike / Ped	Granite	100%	Feb-18			PreCon meeting is set for January 14, 2019.
35	Rio Vista Pathway Safe Routes to School - Limberlost: First Ave to Campbell	SP06	Wittwer	Yes				Fall 2018									
36	Houghton Road Corridor: Bridge over UPRR	SR1A	Wesnitzer	Yes				Mar-17	Nov-18		Other	Puhlice					Roadway Construction near completion.
37	El Paso and SW Greenway: Simpson St to 22nd St	SP01	Wittwer	Yes			Aug-18	Sep-18				Durazo	100%	Oct-17			Construction began Oct 29, 18. Project completion is sexpected within 120 consecutive calendar days.
38	Glenn St Neighborhood Improvements	S01H	Wittwer	Yes				Aug-18				Pima Paving	100%	2/15/2018			Substantial Completion - Final exceptance January 14, 2019
39	El Paso and SW Greenway: 22nd St to 25th St	SP01	Wittwer				Oct-18					EEC	100%	Jun-15			To bid in Sept or Oct 2018
42	Robison Elementary Safe Routes to School - Treat Avenue: Between 18th Street and 22nd Street	SP08	Lozano	Yes				Nov-18			Safety Improv	AECOM	100%	Dec-17			CON mid-Nov 2018
43	Bilby Rectangular Rapid Flashing Beacon (RRFB) at Sunnyside HS Crosswalk west of Campbell	40965	Olofosn	No	90%	Oct-18	Oct-18	Oct-18	Dec-18		Bike / Ped	TDOT Traffic Engr	100%				JOC Contract with PACE

PROJECTS ON HOLD																	
44	22ND STREET CORRIDOR PLANNING STUDY, I-10 TO KINO PKWY	SR5A	Cuaron		ON-HOLD							Other					
45	Alamo Wash / N Grant Road Bank Stabilization	S080	Felix														
	RTA Bus Pullout Package 14	TIP ID 79.09	Holder		95% Construction	Dec-19	Jul-15	Jan-18	Mar-19	Jan-19		Other	KAZ				Construction activities are underway at remaining pullout at 6th and 26th.
46	RTA Bus Pullout Package 16	TIP ID 51.14	Holder		100% Design	Feb-15	Dec-18	Dec-18	Feb-19			Other	AECOM	100%	Dec-18		R/W Acquisition for Glenn NB remains. Stops to be constructed at: Stone Ave / Prince Rd. NB and SB Stone Ave / Yavapai Rd. NB Stone Ave / Ft Lowell Rd. SB Stone Ave / Glenn St. NB and SB
47	RTA Bus Pullout Package 17	TIP ID 51.14	Holder		100% Design	Apr-15		Sep-19				Other	PSOMAS	99%	Dec-18		R/W Acquisition on hold pending funding. Prince Rd / Romero Rd. EB Prince Rd / Flowing Wells EB Prince Rd / Oracle Rd. WB Prince Rd / First Ave WB and EB Prince Rd / Campbell Ave WB (EB Complete)
48	RTA Bus Pullout Package 18	TIP ID 51.14	Holder		95% Design	Feb-15		Sep-20				Other	Stantec	55%	Jul-15		R/W Acquisition on hold pending funding. Speedway Blvd / Stone Ave WB Speedway Blvd / Warren Ave WB Speedway Blvd / Country Club NB Speedway Blvd / Dodge Blvd WB and EB
49	RTA Bus Pullout Package 19	TIP ID 51.14	Holder		95% Design	Feb-15		Sep-21				Other	KHA	95%	Apr-16		R/W Acquisition on hold pending funding. Speedway Blvd / Columbus Blvd WB and EB Speedway Blvd / Swan Rd NB Speedway Blvd / Rosemont Blvd WB and EB Speedway Blvd / Craycroft Rd WB and EB
50	Downtown Links - I-10: Church to Broadway	S30N	Richards														Evaluating for Re-Bid as soon as feasible.

Project Updates - January, 2019 UCC Meeting

City of Tucson Water Distribution

Line No.	Project Name	Project ID/No.	Project Manager	Fed. Fund	Percent Complete	Schedule Dates					UTIL Reloc Deadline	Project Type	Engineer / Contractor	Last Submittal Pkg		Next Submittal Package		Notes / Updates / Action Items
						DES Start	DES Finish	CON Advert.	CON NTP	CON Finish				Percentage (%)	Submittal Date	Percentage (%)	Anticipated Date	
CONCEPTUAL / STUDY / DESIGN PROJECTS																		
1	Calle Santa Cruz 24 inch Transmission Main Replacer	W151	KC		50%		Mar-19	May-19						50%	Sep-18	90%	Nov-18	received 50% comments, need to do potholes and scour report before 90% submittal.
2	Cherry Ave Distr Main, Silver St to Well B-010	W322	BH		45%		Feb-19	Mar-19										Just need to finish up profile design on the lateral, and survey control sheet. Then it should be ready to go out for 90%.
3	Harrison Rd 12-inch Transmission Main	W295	TC		30%			Feb-19										Moving forward with design. McGann is working on NPPP & Riparian Habitat Mitigation Plan. Need to get consultant going on Geotechnical Soils report & Preliminary Corrosion Control Design Report.
4	Iowa Distr Main, Spencer Rd to Sunset	W324	RGP		75%		Feb-19	Apr-19										Almost ready to be sent for 90%
5	Irvington Distr Main, Cardinal to Moonstar	W329	RGP		75%		Mar-19	Apr-19								90%	Jan-19	Will be sending out 90% out in January. Design is done, but need to finish up survey control sheet. This can be completed maybe a month earlier.
6	La Cholla Main Upgrade	W473	RGP		0%		Apr-19	May-19	TBD									Survey needed (Will depend when we get survey Data back) It's a short length and we can proably use Plant Design's survey file.
7	La Estancia 24-inch Transmission Main Phase II	W287	KM		20%		Sep-19	Nov-19									50%	Dec-18
8	Maryvale Manor Subdivision, Phase I MR (Craycroft / 29th St / Sahuara Ave / Golf Links)	W791	BH															Proposed easements submitted to COT Real Estate 10/2018. Design on hold pending purchase of four easements, which should be completed January, 2019.
9	River Road 12" Dist Main	W146	JP		60%		May-19	Jul-19										Prepare CIP Change Form & Update Project Charter to match with new Project Schedule.
10	Sahuarita Supply Line Slip Liner	W796	KM		90%		May-19	Jun-19						60%		90%		Plans are at roughly 60% design status. We will send out week of 01/07/19 for review. Drafting on several sheets of details remains to be completed this month.
11	San Paulo Village Main Replacement Phase III	W071	RGP		50%		Feb-19	Mar-19								50%	Oct-18	received 50% comments, need to do potholes before 90% submittal.
12	Tanque Verde - Wentworth Dist Main	W040	KM		100%		Oct-18	Jan-19						100%	Oct-18			Project awarded to Action Pipeline Contractors. Construction to begin January 2019.
13	Tierra del Sol Main Replacement Phase I	W072	KM				Jun-19	Jul-19								90%	Nov-18	Remaining P&P drawings will be addressed following completion of Sahuarita Slipliner 60% submittal.
14	UA Science Park 16-inch Transmission Main	W279	BH				Feb-19	Apr-19								50%	Jan-19	Pending coordination for ROW/alignment
15	Glenn Street Reclaim Main Replacement	W330	JD		50%		Feb-19	Mar-19										Project on Track. Meeting on 12/18 to move forward in design for 90% submittal.
16	Santa Cruz Heritage Project	W350	RGP		90%													Project is waiting on approval or comments to landscape migation plans
17	SC-004 Well Collector Transmission Lines	W378	BH					Jan-19										NTP Jan 3, 2019
18	San Paulo Village Main Replacement Phase I	W850	RGP		90%			Mar-19										received 90% comments, doing final adjustment for 100% plans.
19	San Paulo Village Main Replacement Phase II	W041	RGP															CIP will have to be revised and made into two project due to size.
20	Tierra del Sol Main Replacement Phase IV	W149	KM		10%		Jun-19	Sep-19										Field Surveying should be completed in January, 2019. Detail design to comence when survey information received.
21	Aerospace 24-Inch Transmission Main	W277	TC															Sent out notice for RFQ interviews to Design Consultant.
22	Aerospace 24-inch Transmission Main Loop	W278	TC															Sent out notice for RFQ interviews to Design Consultant.
23	Alvernon 16-inch Transmission Main	W281	TC															Sent out notice for RFQ interviews to Design Consultant.
24	La Estancia 24-inch Transmission Main Phase I	W286	KM		5%		Sep-19	Nov-19								90	5/1/2019	Field Surveying should be completed in February, 2019. Detail design to comence when survey information received.
25	Cactus Wren 8 inch main Replacement	W781	BH															
PROJECTS IN CONSTRUCTION																		
26	Santa Cruz SC-008 Well Collector Line	W039	BH		85%		Jul-18											85% Construction complete
27	Santa Cruz Wellfield Pipelines	W089	BG		100%													Construction Completed December 2018. Project closeout January 2019.
28	Golf Links Main Replacement Phase II	W849	RGP															Construction project completed, revising meter sheet.