

ID	Task Name	Start	Finish	2020				2021				2022				2023				2024				2025			
				Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1		
1	<b>Build Grant</b>	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
2	<b>Internal Administrative and Oversight</b>	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
3	Staff time for Project Management	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
4	Staff time for internal Subject Matter Experts Reviews	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
5	<b>External Planning &amp; Design Services</b>	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
6	<b>Task 1: Project Management, Meetings, Progress Reports, and Scheduling</b>	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
7	Progress Meetings and Reports	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
8	Detailed Project Work Plan / Kickoff meeting complete	Wed 1/1/20	Fri 2/28/20	[Gantt bar]																							
9	Scheduling	Mon 3/2/20	Tue 12/31/24	[Gantt bar]																							
10	<b>Task 2: Existing Utility</b>	Mon 1/13/20	Fri 6/26/20	[Gantt bar]																							
11	Exising Utility Coordination and Research	Mon 1/13/20	Fri 6/26/20	[Gantt bar]																							
12	<b>Task 3: Field Survey</b>	Mon 1/13/20	Fri 6/26/20	[Gantt bar]																							
13	Property Research: Easements and Title Research	Mon 1/13/20	Fri 4/3/20	[Gantt bar]																							
14	Document Preperation	Mon 4/6/20	Fri 6/26/20	[Gantt bar]																							
15	<b>Task 4: Geotechnical Investigation / Design</b>	Mon 6/29/20	Tue 12/29/20	[Gantt bar]																							
16	Geotechnical Investigation	Mon 6/29/20	Tue 12/29/20	[Gantt bar]																							
17	<b>Task 5: Environmental Survey and Evaluation</b>	Wed 12/30/20	Thu 6/30/22	[Gantt bar]																							
18	Native Plant Survey and Report	Wed 12/30/20	Tue 10/5/21	[Gantt bar]																							
19	Cultural Resources Survey and Report	Wed 12/30/20	Tue 10/5/21	[Gantt bar]																							
20	Biological Evaluation Report	Wed 12/30/20	Tue 10/5/21	[Gantt bar]																							
21	Environmental Impact Statement	Wed 10/6/21	Thu 6/30/22	[Gantt bar]																							
22	<b>Task 6: Wash Crossing / Flood Control Analysis</b>	Mon 11/15/21	Fri 4/29/22	[Gantt bar]																							
23	Analysis and Report for Wash Crossings and Flood Control	Mon 11/15/21	Fri 4/29/22	[Gantt bar]																							
24	<b>Task 7: Permitting Evaluation</b>	Mon 2/21/22	Fri 10/28/22	[Gantt bar]																							
25	US Corps of Engineers: 401 and 404 Permitting	Mon 2/21/22	Fri 10/28/22	[Gantt bar]																							
26	Arizona Department of Transportation Encroachment Permit	Mon 2/21/22	Fri 10/28/22	[Gantt bar]																							
27	Local Permitting Regulations	Mon 2/21/22	Fri 10/28/22	[Gantt bar]																							
28	<b>Task 8: Preliminary and Final Design Report</b>	Mon 9/5/22	Mon 5/1/23	[Gantt bar]																							
29	60% Draft Design Report	Mon 9/5/22	Fri 1/20/23	[Gantt bar]																							
30	Final Design Report	Mon 1/23/23	Mon 5/1/23	[Gantt bar]																							
31	<b>Task 9: Final Design</b>	Mon 10/31/22	Tue 12/31/24	[Gantt bar]																							
32	Design Submittal, 30%	Mon 10/31/22	Tue 5/23/23	[Gantt bar]																							
33	Design Submittal, 60%	Wed 5/24/23	Tue 1/30/24	[Gantt bar]																							
34	Design Submittal, 95%	Wed 1/31/24	Tue 7/16/24	[Gantt bar]																							
35	Final Design Submittal	Wed 7/17/24	Tue 12/31/24	[Gantt bar]																							
36	<b>Task 10: Public Outreach</b>	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							
37	Public Outreach	Wed 1/1/20	Tue 12/31/24	[Gantt bar]																							