

Pima County RWRD
Utility Projects Update
January 2019

Project Number: 3ASC15

Project Name: Old Nogales Interceptor

Project Manager: David Kay

Design Finish: Spring 2020 Percent complete: <60%

Utility Relocation Due Date: Not set.

Construction NTP: Fiscal 20/21 (likely summer).

Current Status:

- 3 phases – 1 and 3 complete. Phase 2 in design.
- Phase 2 design stalled due to UPRR conflicts.
- Phase 2 will be approx. 7 miles of new sewer.
- Project total: 14 miles

Next Submittal Package and Estim. Date: Pending UPRR

