



EZFLOW BUNDLE SEPTIC SYSTEM FINAL INSPECTION

Property Address: _____ Permit Number: _____

Inspector Name: _____ Date of Inspection: _____

Septic Tank and Distribution Box: R18-9-A314

- ____ Certificate of Water Tightness test completed (certificate included)
- ____ Tank size and location match site plan or new location shown on As-built
- ____ Tank: Mfr. _____ Size _____ gallons Material _____
- ____ Tank is level
- ____ Inlet & Outlet permanently marked on tank.
- ____ Inlet/outlet openings and vertical leg at least 4" but not smaller than size of connecting sewer
 - a. Extends at least 4" above & at least 12" below liquid surface
 - b. Inlet invert installed 2" above outlet invert
- ____ Two compartments, or two tanks with 2/3:1/3 ratio
- ____ Appropriate risers installed if the depth of cover is greater than 6 inches
- ____ Access openings at least 20" wide
 - a. One over inlet, one over outlet
 - b. If first compartment is over 12 feet long, 3rd opening provided over baffle
- ____ Appropriate baffle in place OR
 - ____ No baffle for tanks in series
- ____ Effluent filter installed and is accessible
- ____ Pipe between septic tank and distribution box placed on natural ground or compacted fill
- ____ Distribution box level, on stable surface, and inlet at least 1" above outlet
- ____ Plumbing and distribution piping is appropriate size / material and connections water tight (Minimum SDR 35 pipe is required when depth of cover over pipe exceeds 2 feet)
- ____ Piping from tank to distribution box is level or has positive slope

Trenches: R18-9-E302

- ____ Trenches located according to site plan
(If trenches are outside a 20 foot radius from approved site plan, installation will be rejected. If trenches are within a 20 foot radius from approved site plan, indicate revised location on "As-Built")

Trench Number	Length (ft/in)	Width (ft/in)	Overall Depth (ft/in)	Separation (ft/in)
1				
2				
3				
4				

- ____ Geotextile filter material on top bundle facing upward
- ____ Observation port(s) installed at end of each bundle row, solid above grade and capped, and with pipe perforations below bundles
- ____ Perforated pipe at the end bundle capped
- ____ Trench end left open to count bundles
- ____ Accurate "As-Built" site plan signed by the field inspector

Recommend Approval _____ Rejected _____ Signature _____