

Pima County Department of Environmental Quality - Forcemain Test Documentation Sheet

Project Description: _____

Observed By: _____

PDEQ Project Number: _____

Inspection Date: _____

Forcemain must be tested a minimum of 50 psi or more above the design working pressure for two hours.

Forcemain Pressure Test
AAC R18-9-E301.D.4.f

Sewer Pipe Section	Pipe Material	Diameter (inches)	Length (linear ft.)	Forcemain Design Working Pressure (psi)	Spec. Time (2-hrs)	Actual Test Time (hours)	Starting Pressure (psi)	Ending Pressure (psi)	Pass/Fail	Date Tested
Lift Sta.: MH#:										

Comments: _____

